




Project Location












Project Overview












Construction Approach












Construction Approach




 Delivering a safe project for the traveling public and workers by allowing significant portions of the project to be constructed away from active travel lanes.












MDDI Operation











Progress









DESIGN COMPLETE 80%

CONSTRUCTION COMPLETE 5%

SCHEDULE COMPLETE 40%

TOTAL CONTRACT AMOUNT \$57.8 M

\$9.1 M








Cost and Schedule












Design Schedule



Design: 75% Complete









Construction Schedule



Construction: 5% Complete

- 2 miles of NB US-93 to subgrade
- GVP shoefly last week/this week
- Temp soil nail wall at I-15 bridges next week







Change Orders



Change Order	Description	Cost	Status	Initiated
01	Frontage Road Extension	\$912,957.00	Executed	NDOT
02	FRCL07 Re-route	\$320,491.72	Executed	NDOT
03	VECP Culvert Elimination	(\$181,216.22)	Prelim - Accept	Ames
04	Construction Traffic Control Measures for US- 93	\$20-60K	Negotiation	NDOT
05	CNLV Culvert Additions	???	Informal Discussions	CNLV








Change Order #1











Change Order #2



