STATE OF NEVADA DEPARTMENT OF TRANSPORTATION

QUARTERLY REPORT FOR MAJOR PROJECTS For Quarter Ending March 31, 2018





Brian Sandoval Governor

.....Fi XmAUZVcb, PE Director

Nevada Department of Transportation

QUARTERLY REPORT FOR MAJOR PROJECTS

March 31, 2018

TABLE OF CONTENTS

1.0 INTRODUCTION	Page 2
2.0 PROJECT STATUS SHEET EXPLANATION	3
3.0 MAJOR PROJECTS	4
4.0 COMPLETED MAJOR PROJECTS	25

1.0 INTRODUCTION

The primary purpose of this quarterly report, ending March 31, 2018, is to provide the Nevada Legislature, the Transportation Board of Directors, and the general public with the status of major projects undertaken by the Nevada Department of Transportation (NDOT) as required by Assembly Bill 595 that was passed in 2007. This quarterly report specifically addresses the reporting requirements of Section 55.5.

This status report is based on the major assumption that funding will be available for the major projects in a timely fashion.

Section 2 of this report provides a detailed description and explanation of the information on each project status sheet.

Section 3 of this report includes project status sheets for all major projects as required by AB 595. There are project sheets for highway capital projects indentified in the December 2006 Blue Ribbon Task Force report: "Roads to the Future" and any other proposed super or mega projects. All of these projects are simply characterized as major projects (projects exceeding \$100 million).

Section 4 of this report identifies any major projects completed during this quarter.

2.0 PROJECT STATUS SHEET EXPLANATION

The information contained on the project status sheet is centered on the Department's project development process. This process typically consists of the four major phases: planning, environmental clearance, final design and construction. The project status sheets contain several items of information as follows:

Project Description: Contains the preliminary project scope, which generally identifies features of the project i.e. length, structures, widening, and interchanges, and directs the project development process.

Project Benefits: Summarizes the primary favorable outcomes expected by delivering the project.

Project Risks: Indentifies the major risks that might impact project scope, cost, and schedule. Unforeseen environmental mitigation, right-of-way litigation, and inflation of construction materials or land values are only a few items that can adversely effect project development.

Schedule: Provides the time ranges for the four primary phases of project development: planning, environmental clearance, final design, and construction. Generally the schedule, by state fiscal years, reveals the time range for starting or completing a phase. It indicates the starting range early in the development process and completion range latter in the process.

Project Costs: Project cost ranges are provided by activity: 1) engineering activities that includes planning, environmental clearance and final design costs, 2) right-of-way acquisition, and 3) construction. Costs are adjusted for inflation to the anticipated mid-point of completing a phase.

What's changed since last update? Contains summaries of the project scope, cost, and schedule changes, if any.

Financial Fine Points: Includes the total expended project costs and brief summary of financial issues.

Status Bars at the Bottom of the Form: Shows the percentage completion for the primary project development activities that are in progress: planning, environmental clearance, final design, right-of-way acquisition, and construction.

3.0 MAJOR PROJECTS

I-15 Projects	
I-15 North Phase 2 Pkg A''ó''Etcki ''Tqcf ''vq''Ur ggf y c{ 'Dqwrgxctf	5
I-15 North Phase 3 – Speedway Boulevard to Apex Interchange	6
I-15 North Phase 4 – I-15/CC-215 Northern Beltway Interchange	7
I-15 NEON DB	8
I-15 Urban Resort Corridor Study	9
I-15 South Bermuda Road Interchange	10
I-15 South Pebble Road Overpass	11
I-15 South Starr Avenue Interchange	12
I-15 South Las Vegas Blvd. from St. Rose Parkway to Sunset Rd.	13
I-15 South Phase 2C/4D	14
I-15 South Sloan Road Interchange	15
I-15 South – Stateline to Sloan Road	16
I-515/I-11 Projects	
I-11 Phase 1 - Foothills Drive Grade Sep to Silverline Road North of US-95	17
I-11 Phase 2 - Silverline Road to the Nevada Interchange	18
US-95 Northwest Projects	
US-95 Northwest Phase 2B – Durango Drive to Kyle Canyon Road	19
US-95 Northwest Phase $3C - CC 215$ Beltway Interchange	20
US-95 Northwest Phase 3D/E – CC 215 Beltway Interchange	21
Northern Nevada Projects	
180/ I580/ US 395 Reno Spaghetti Bowl System Interchange	22
Pyramid Highway - US 395 Connection	23
US-395 Carson City Freeway Phase 2B – S. Carson St. to Fairview Dr.	24

I 15 North - Part 2 Pac	kage A	
Craig Road (SR 573) to Speedv	vay Boulevard	
Project Sponsor: NI	оот	in the second se
Project Manager: Dwayne Wi	Ikinson, P.E.	
(702) 671-8879		100 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1
Project Description:	Schedule:	
This project consists of corridor improvements from Craig Road to Speedway Blvd inclusive of:	Planning: Complete	00 IS North Phase 2 End, Seeedway Had
 Capacity improvements - widening Craig Rd to Speedway Blvd from 4 to 6 lanes 	Environmental:	Apr
Remove & replace PCCP with ACP (Craig to	Complete	215 07 07 Park Ar Fore Rase
Lamb) Drainage improvements	Final Design:	as Vegas 135 Konh Phase 2 Bogin, Craig Road
Widen & seismic retrofit of 4 structures (G-958N,	Complete	Converte Converte NATE Spring Valley
G-958S, G-961N & G-961S) over 2 UPRR crossings	Construction:	S (50) Cardine East Las Yegas
Landscape and aesthetic improvements	3rd Quarter 2016 - 3rd	Blue Dissessed Henderson
Right-of-way fence replacement	Quarter 2018	140
 All construction within the existing I-15 right-of- way 		CLARK A - other
Project length: 4.8 miles		
	Project Cost Range	· •
	Engineering:	
	\$ 1.93 M	
	Right of Way:	
	\$ 0.22 M	
Project Benefits:	Construction:	
Improve safety	\$ 37.6- \$ 39.5 M	
Reduce travel times	Total Project Cost:	
Decrease congestionImprove freeway operations	\$ 38.8 - \$ 41.7 M	
Increase life of pavement	Whatle Changed Ci	nee Leet Undete 2
Increase I-15 capacity to accommodate	What's Changed Si	nce Last Opdate?
projected traffic	 Scope: No change Schedule: Construction 	n Completion Undated
	Cost: No change	Completion Opdated
	Construction contract a	awarded to Las Vegas Paving on 6/7/2016 for
	\$33,800,000; construct	tion ongoing
Project risks:	Financial Fine Point	ts(Key Assumptions):
Coordination with railroad during bridge	Total funding expended for	or Construction: \$ 34,716,000
construction	Total funding expended for	or Design of all packages: \$ 2,214,000
Drilled shaft construction	Total funding expended for	or the Environmental Phase for all packages: \$875,0
Work zone traffic control	Construction inflation esc	alation (3.7%) is to midpoint of construction
05	0 100	
Environmental		
Final Design	0 100	April DOT
0 5	0 100	2018
Construction		

I 15 North - Phase	9 3		
Speedway Boulevard to Apex	Interchange		
Project Sponsor: ND	от		-
Project Manager: Jenica Ko	eller, P.E.	4	
(775) 888-7592			rana († 23
 Project Description: This is the third phase of improvements to the I- 15 North Corridor between US 95 and Apex Interchange. Widen I-15 from four lanes to six lanes from Speedway Boulevard to the Apex Interchange. Construct new interchange between Speedway Boulevard and Apex Interchange Project length: 4.6 miles 	Schedule: Planning: Complete Environmental Phase: Complete Final Design: 2019 - 2021 Construction: 2021 - 2023		Vegas Und Vegas Und Vegas Vegas Vegas Vegas Vegas Vegas Vegas Vegas Vegas
Project Benefits: Improve safety Reduce trip times Improve access to areas planned for development in North Las Vegas Improve operations Increase capacity	Project Cost Range Engineering: \$10 - \$12 million Right-of-Way: \$3 - \$3.6 million Construction: \$75 - \$85 million Total Project Cost: \$88 - \$101 million What's Changed Sin • Scope - No change • Schedule - No change • Cost - No change		?
 Project risks: Funding for Final Design has not been indentified in the STIP Timely completion of design Right of Way for new interchange has not be determined 	Financial Fine Point • Total funding expended for • Total funding expended for • Inflation excalation (4.12% • Funding source for this pr	or phase 3: \$0 (design p or I 15 North Environme b) is to approximate mic	ohase not started) Intal phase: \$875,000 Ipoint of construction
 Uncertainty of proposed Sheep Mountain Parkway terminus Northern project limits may be modified to accommodate improvements at Garnet Interchange 			
Environmental 0 50 complete 0 50 Design Complete		April 2018	

l 15 North - Phase	9 4	
I 15 / CC 215 Northern Beltway	Interchange	
Project Sponsor: ND	ОТ	
Project Manager: Dwayne Wil	kinson, P. E.	
(702)-671-8879		
Project Description:	Schedule:	Hone PRELIMINARY
 This is the last of four phases of improvements to the I-15 North Corridor between US 95 and Apex Interchange (15 miles) Construct new ramps to complete a system-to-system interchange configuration at the I-15 / CC-215 Las Vegas Beltway interchange Improvements will be constructed generally within the existing I-15 and CC-215 Rights-of-Way. However, approximately 3 acres may be required to construct the project 	Planning: Complete Environmental: Complete Final Design: Start 2015 - 2019 Construction: 2019 - 2022	
	Project Cost Range Engineering: \$8.8 - \$10.1 million Right-of-Way: \$6.6 - \$7.4 million	;
Project Benefits:	Construction:	
Improve safetyReduce trip times	\$ 80 - \$ 93 million Total Project Cost:	
 Improve access to areas planned for development in North Las Vegas 	\$ 95.4 - \$110.5 million	
 Improve operations with full freeway-to- 	What's Changed Si	inco Last Undato?
freeway connectivityIncrease capacity	 Scope - No Change Schedule - No Change Cost - Updated 	-
Project risks:		its(Key Assumptions):
Cost and schedule impact of stucture design		for preliminary engineering: \$ 2,797,000
Cost and schedule impact of utility relocations	• Total funding expended f	for I-15 North environmental phase: \$875,000
Timely completion of preliminary engineering	Escalation is to 2020 app	proximate midpoint of construction
 Railroad involvement - UPRR permits & agreement amendment 	Construction funding has	s not been identified
Availability of construction funds		
 Acquisition of approximately 3 acres to construct the project 		
% Environmental 0 50 Complete	100	
% Design Complete) 100	
Environmental Re- Assessment) <u>10</u> 0	April 2018

Project NEON Design I-15 Sahara to Spaghet Project Sponsor: NI Project Manager: Dale Ke (775) 888-7603	ti Bowl DOT	PR	OJECT EON Las Vegas
 Project Description: HOV Direct Connector from US 95 to I 15 and I-15 widening improvements from Spaghetti Bowl to south of Sahara; Add/Drop lanes at Oakey/Wyoming Local Access Improvements to Las Vegas Downtown Redevelopment New access to Alta I-15/Charleston Interchange Reconstruction Project Length: 4.83 miles *This project now includes what was previously Phases 1-4. 	Schedule: Planning: Complete Environmental: Complete Begin Construction: November 2016 Substantial Completion: August 2019		
 Project Benefits: Will accommodate anticipated traffic increases New access to Downtown Redevelopment Reduce congestion along local streets and I-15 Extends HOV System 	Project Cost Rang Engineering: \$50 - \$60 Million Right-of-Way and Utilit \$225 - \$250 Million Construction: \$550 - \$575 Million Construction Engineer \$40 - \$50 Million Total Project Cost: \$865 - \$935 Million What's Changed S • Project is under cons	ies: ing: Since Last Up	date?
 Project risks: Complex construction in a high volume dense urban area Complexity in maintaining traffic, staging, relocating utilities and reducing impacts Complex right-of-way issues may impact schedule and cost 	 Financial Fine Poi Total Funding Expende Transportation Board a 	ed: \$498,000,000	Imptions):
% Environmental 0 50 Complete 0 50 Design Complete 0 50 Construction 50 50	0 100	April 2018	VEVADA DOT

I 15 Urban Resort Corric Project Sponsor: ND	-	Sussort Countellas
Senior Project Manager: J	eff Lerud	
(702) 671-8865		
 Project Description: The I-15 Urban Resort Corridor Study along I-15 from I-215 (Bruce Woodbury Beltway) to the south, to US 95 (Spaghetti Bowl) to the north. Enhance access and mobility within the resort corridor; develop a phased implementation stragegy for future improvements to I-15 in the resort corridor area in addition to currently planned improvements. Prepare an early action plan for near-term improvements to enhance mobility and operations. 	Schedule: Planning: Completed Environmental: TBD Final Design: TBD Construction: TBD	
 Project Benefits: Improve capacity, operations, safety, access and mobility. Meet stakeholders/public expectations. 	Project Cost Rang Engineering: TBD Right-of-Way: TBD Construction: TBD Total Project Cost: TBD	je:
Improve quality of life.Support economic development.Reduce trip times.	What's Changed S • Scope - No Change • Schedule - No Change • Cost - No Change • Planning Phase Con	-
 Project risks: Consensus building among the resort owners. Funding uncertainty. Economic development along the corridor could require design changes affecting scope, schedule and budget. 	 Financial Fine Poi Total funding expended 	ints(Key Assumptions): d: \$786,738
Planning complete	100	April 2018

Project Sponsor: City of H Project Manager: Ryan Wh (702) 671-8876		
 Project Description: I-15 South Project from Sloan to Tropicana has been broken into nine (9) Project elements to address funding and constructability opportunities. This is one element of the I-15 South project. Construct new interchange at Bermuda Road. 	Schedule: Planning: Complete Environmental: Complete Final Design: 2026 - 2027 Construction: TBD	Pebble Rd. Cactus Ave. Starr Ave. Sloan Rd.
Project Benefits:	Project Cost Rang (Estimates per June 20 Engineering: \$9.5 - \$10 M Right-of-Way: \$1.5 - \$2 M	-
 Interchanges on I-15 reduce congested traffic on the main line and associated regional facilities. Connect Regional traffic. 	Construction: \$93 - \$98 M Total Project Cost: \$104 - \$110 M	
	Scope - No Change	edule. Unfunded on 2035 RTP.
Project risks:Unit price and property escalation may affect project cost.Funding uncertainty	 Funding not available Total funding expended phases): \$3.5 million Inflation index distribut of construction. 	ints(Key Assumptions): until 2026-2030 per current Financial Plan. ed for I-15 South Environmental Studies (all tion of 2% - 5% is to 2029 approximate midpoin ncial Plan 2009): Q10 Extended (\$57.1M) and 0M).
% Environmental 0 50 Complete	100	

I 15 South - Pebble Road Project Sponsor: Clark (Project Manager: Ryan Wh (702) 671-8876	County	
 Project Description: I-15 South Project from Sloan to Tropicana has been broken into nine (9) Project elements to address funding and constructability opportunities. This is one element of the I-15 South Project. Construct overpass at Pebble Road and I-15 	Schedule: Planning: Complete Environmental: Complete Final Design: TBD Construction: TBD	Cactus Ave. Bermuda Rd. Sloan Rd.
 Project Benefits: Interchanges on I-15 reduce congested traffic on the main line and associated regional facilities. Connect regional traffic. Improve origin destination time of travel. 	Engineering: \$6.5 - \$7 M Right-of-Way: \$8 - \$10 M Construction: \$51.5 - \$53 M Total Project Cost: \$66 - \$70 M What's Changed S • Scope - No Change	I e: Estimates/Removal from RTP) Since Last Update? Eect was removed from 2030 RTP.
 Project risks: Unit price and property escalation may affect project cost. Lack of funding may push this project well into the future 	 Funding not available u Total funding expended phases): \$3.5 million 	nts(Key Assumptions): Intil 2040. d for I-15 South Environmental Studies (all cial Plan 2009): Private Developers (\$30M)
% Environmental 0 50 Complete 0 50 % Design Complete	100 100	April 2018

Project Sponsor: City of He		
Senior Project Manager: Rya	n Wheeler	
(702) 671-8876		·
 Project Description: I-15 South, from Sloan Road to Tropicana Ave. has been broken into nine packages to address funding and constructability opportunities. This project is one piece of the overall I-15 South Corridor Construct a new interchange at Starr Avenue with on & off-ramps Connect to Las Vegas Blvd (east side) and Dean Martin Drive (west side) I-15 over Starr Avenue and shifted 50 ft. to the east of the existing I-15. 	Schedule: Planning: Complete Environmental: Complete Final Design: 2010-2017 Construction: 2017-2018	Pebble Rd. Cactus Ave. Bermuda Rd. Sioan Rd.
 Project Benefits: Improve access to I-15 with new interchange Connect east-west regional traffic from Las Vegas Blvd to/from Dean Martin Drive Improve I-15 mainline capacity 	Project Cost Range (Environmental Phase Es Preliminary Engineering \$10 - \$11 M Right-of-Way: \$8 - \$14 M Construction: \$40 - \$58 M Total Project Cost: \$58 - \$83 M	stimates)
	Ground breaking ever	as Vegas Paving at bid of \$33.7 Million
 Project risks: Uncertain Right of Way costs Material and labor cost escalation Availability of funding Utility & bill board relocation Cell phone tower, re-location potential or avoidance 	 Total funding expended the million 	nts(Key Assumptions): for I-15 South Environmental Studies (all phases): ecured with \$35.2M from FRI-1 by City of Henderso deral and state funds
% Environmental 0 50 Complete 0 50 & Design Complete		April

I 15 South - Las Vegas B	oulevard		
St. Rose Parkway to Sunse	et Road	-	
Project Sponsor: Clark C	ounty		No. of Concession, Name
Project Manager: Ryan Whe	eler, P.E.		
(702) 671-8852			
Project Description:	Schedule:		
 I-15 South from Sloan to Tropicana has been broken into nine (9) Project elements to address funding and constructability opportunities. This is one element of the I-15 South Project. Widening of Las Vegas Boulevard (parallel to I-15) from St. rose Parkway (SR 146) to Sunset Road from 2 to 3 lanes in each direction. Project Length: 7.2 miles This project will be constructed in two packages: Package 1: Las Vegas Boulevard from Silverado to Sunset - *Completed as of July 2011 Package 2: Las Vegas Boulevard from St. Rose to Silverado Ranch 	Planning: Complete Environmental: Complete Final Design: Package 1- Complete , Package 2- Complete Construction: Package 1 -Complete, Package 2 Construction start Spring 2017	Pebb Cactus Starr / Bormuda	Ave. Henderson Rd. St. Rose Pkwy.
Project Benefits: Increase capacity Improve safety Improve access Reduce trip times 	Project Cost Range: (Environmental phase estim Engineering: \$4 - \$4.5 M Right-of-Way: \$0 Construction: \$31.5 - \$33 M Total Project Cost: \$35.5 - \$37.5 M	lates):	
Reduce vehicle emissions			
 Reduce idling Improve driver comfort 	 What's Changed Sinc Scope - No Change Schedule - No Change Cost - No Change Package 2 awarded to La 	-	
Project risks:	Financial Fine Points		
 Complexity in maintaining traffic staging, relocating utilities and reducing impacts to traveling public. 	 Total NDOT Funding Expended Total funding expended for I- 	ed for LV Blvd.: \$4.3 N 15 South Environment 2% - 5% is to 2011 ap	
% Environmental 0 50 Complete	0 100		
% Design Complete	0 100		
% Construction 0 50 Complete	0 100	April	
Package 2 constructions 0 50 schedule: 1 year of construction	0 100	2018	

I 15 South - Phase 2	2A/2B		-
Sloan Road to Blue Diamo	nd (SR-160)		T
Project Sponsor: N	DOT		
Project Manager: Ryan Wh	neeler, P.E.		and the second s
(702) 671-8876			1990
Project Description:	Schedule:		
 I-15 South project from Sloan to Tropicana has been broken into nine (9) project phases to address funding and constructability opportunities. 	Planning: Complete Environmental:	Test view	Netlis AFB
• This is one element of I-15 South Project.	Complete	Las Vegas North I Vega	
 Widen I-15 from Sloan Road to Blue Diamond Road from 6 to 10 lanes. 	Final Design:	END PROJECT: I-15 South/ Blue Diamond	Mouthin
Project Length: 8.2 miles	Construction:	(SR160) Vegas Blvd GIS	East Las
 This project has been divided in two phases: 	TBD	Pebble Rd. Cactus Ave. Starr Ave. Henderson	2 564
Phase 2A: Widening I-15 from Sloan to		Starr Ave. Henderson Bermuda Rd.	
 Blue Diamond (SR160) 6 to 8 lanes Phase 2B: Widen from Sloan to Blue Diamond (SR160) 8 to 10 lanes, restripe collector-distributor ramps from Blue Diamond (SR160) to Tropicana Ave, replace concrete section between I-215 & 		Sloan Rd. BEGIN 1-15 So Sloan	
Tropicana Ave and replace Tropicana Interchange.			
	Project Cost Rang	je:	
	(Estimates per June 207	14 CRA)	
	Engineering:		
	\$43 - \$44 M		
	Right-of-Way:		
Project Benefits:	Construction:		
 Increase capacity 	\$476 - \$505 M		
Improve safety	Total Project Cost:		
Improve access	\$519 - \$549 M		
Reduce trip timesReduce vehicle emissions	What's Changed S	Since Last Update?	
Reduce idling	Scope - No Change		
 Improve driver comfort 	Schedule - No Chan Cost adjusted per		
Project risks:	Cost - adjusted per . Financial Fine Poi	nts(Key Assumptions):	
Complexity in maintaining traffic staging,	Funding not available u	,	•
relocating utilities and reducing impacts to traveling public.	-	d for I-15 South Environmental S	tudies (all
Sloan Interchange improvements to be constructed prior to widening to accommodate additional lanes	Inflation index distribution construction.	ion of 2% - 5% is to approximate	midpoint of
Environmental 0 50 Complete	0 100		VADA
0 50	0 100	April	OT
Design Complete		2018	

Project Sponsor: City of H Project Manager: Ryan Wh (702) 671-8876			
 Project Description: I-15 South Project from Sloan to Tropicana has been broken into nine (9) project elements to address funding and constructability opportunities. This is one element of the I-15 South Project. Reconstruct interchange at Sloan Road. 	Schedule: Planning: Complete Environmental: Complete Final Design: TBD Construction: TBD	Pobble Cactus A Starr A Bermuda F	ve. Henderson 564
	Project Cost Rang (Estimates per June 20 Engineering: \$12.5 - \$13 M Right-of-Way: \$23.5 - \$24.5 M		
 Project Benefits: Interchanges on I-15 reduce congested traffic on the main line and associated regional facilities. Connect Regional traffic. Improve origin destination time of travel. 	Construction: \$119.5 - \$124.5 M Total Project Cost: \$155.5 - \$162 M		
	What's Changed S • Scope - No Change • Schedule - No Change • Cost - adjusted per .	ge	date?
 Project risks: Unit price and property escalation may affect project cost. Sloan Interchange to be constructed prior to widening to accommodate additional lanes 	 Financial Fine Points(Key Assumptions): Funding not available until 2026-2030 per current Financial Plan. Total funding expended for I-15 South Environmental Studies (all phases): \$3.5 million Inflation index distribution of 2% - 5% is to 2029 approximate midpoir of construction Funding source (RTP 2035): STP Clark County (\$65M) 		
Environmental 0 50 Complete		April	TEVADA


I 15 South - Stateline t Project Sponsor: NE Project Manager: Ryan Who (702) 671-8876	ООТ	
 Project Description: Reconstruct interchange ramps at Primm, Jean and Sloan Interchanges to address safety issues. Signing improvements with DMS signs on I- 15. Shoulder improvements. 	Schedule: Planning: 2013 - 2015 Environmental: TBD Final Design: TBD Construction: TBD	
 Project Benefits: Update ramp geometrics to current standards. Decrease congestion. Improve communications and driver awareness with message signs. Improve on/off ramps at Primm, Jean and Sloan Interchanges. 	Project Cost Rang Engineering: \$3 - \$4 M Right-of-Way: TBD Construction: \$35 - \$50 M Total Project Cost: \$38 - \$54 M What's Changed S • Scope -Scope modif • Schedule - No Chan • Cost - No Change.	Since Last Update?
 Project risks: Uncertainty of future construction materials and labor costs. Complex construction in a high volume rural area may affect schedule and costs. Funding uncertainty. 	Total funding expendeFunding: Government	i nts(Key Assumptions): d: \$0 Services Tax \$52 Million s to approximate midpoint of construction.
Planning Scoping	100	April 2018

	I 11 Phase 1			
	rive Grade Sep to Silverline F Project Sponsor: NDO ior Project Manager : Ryan W	т		
	(702) 671-8876		and the second second	
 separate packages. One package regardin was completed ahead Realignment of US 93 controlled facility from One new diamond Introduction Road will be construct Direct Connector Ram from US 93 will be con A railroad bridge will be 	to be delivered via a series of five ng tortoise fencing/plant salvaging of the project 0 / US 95 to create an access Foothill Drive to Silverline Road erchange along with one Frontage ted nstructed be constructed to re-connect the tockes separated by US 93	Schedule: Planning: Complete Environmental: Complete Final Design: Complete Construction: Package 2A Complete Contract awarded on Feb 10, 2015 to Fisher Sand & Gravel Notice to Proceed issued May 11th 2015	I-11 Boulder City B	ypass Project
		Project Cost Range: (Final Design Phase Estimate Engineering: \$5 - \$8 million Right-of-Way: \$10 - \$28 million	s)	
 and Railroad Pass Improves operation Improves operation to Las Vegas Improves local circ Reconnects railroa 93 Connects Henders Mountain Loop Tra 	eliminating a half-signal at US 93 Casino Is for Trucks from US 95 to US 93 Is for peak trips from Boulder City ulation d tracks previously severed by US on's trail system with the River	Construction (Completed Pl \$1.4 million Construction (All Packages) \$85 - \$100 million Total Project Cost: \$100 - \$138 million What's Changed Sinc • Cost - Fisher Sand and G • Traffic is utilizing northbou • Contractor is finalizing the	e Last Update? ravel construction b und and southbound RR track installatio	id of \$83 Million
 and can be found of www.i-11phaseone NOA mitigation has will follow an approximation of the second seco	DA testing have been published on the main project website at a.com s been determined and Contractor ved NOA Management Plan of the utility agreements and	Financial Fine Points Total funding expended (Preli Total funding expended (Righ Total funding Expended for B Total funding expended for co	minary Engineering & t-of-Way): \$18,858,12 C Bypass Environmen	Environmental): \$7,459,449 4 tal studies (all phases): \$5,199,679
% Design Complete % Row Complete % Construction	0 50 0 50 0 50	100	April 2018	VEVADA DOT
Complete				

	I 11 Phase 2			
Project S Project Partner: R	Road north of US 95 to the N ponsor: Nevada Department egional Transporation Comr ior Project Manager: Ryan V	of Transportation nision of Southern Nevada		
	(702) 671-8876			
US 95 to tie into the F Interchange Provide limited access City for US 93 traffic 4 lane divided highwa Require several bridg roads and to provide v NDOT working with R Procurement for Phas Project length: 12.5 m Project was approved Build delivery method	tween Phase I from north of the oover Dam Bypass at Nevada s bypass to the south of Boulder y facility e structures over existing access vildlife access TC to administer Design-Build e 2 iles to be administered using Design-	Schedule: Planning: Complete Environmental: Complete Final Design: 2015-2016 Construction: 2015-2018	City of Henderson Phase 1 Botton 13-00	HDOT Boulder City Boulder City
 Provide additional Boulder City 	of US 93 through Boulder City safety to existing US 93 within ne from Las Vegas to	Project Cost Range: (Planning phase estimates) Engineering: \$15 - \$25 million Right-of-Way: \$2 - \$4 million Construction: \$225 - \$300 million Total Project Cost: \$240 - \$330 million		
		Contract Las Vegas paving was the issued on April 20, 2015 Cost - \$225 million was	hern NV administeri he successful Desig LVP bid to construct	ng Phase 2 as a Design-Build n-Builder; a notice to procced was
Project risks:		Financial Fine Points	s(Key Assumpt	ions):
 mountainous terrai Final reports for NG and can be found o www.i-11nv.com NOA mitigation has 	onstruction issues in a n may affect cost & schedule. DA testing have been published in the main project website at been determined and Contractor ved NOA Management Plan	 Inflation escalation (4%) is t Federal Funding is covering 	BC Bypass environme o 2016 approximate m majority of the work th	ntal studies (all phases): \$5,199,679 idpoint of construction. nrough reimbursement of RTC Southern dvanced construction mechanisms
	0 50	100		
% Design Complete % ROW Complete	0 50	l Sherry		VEVADA
•		100	April 2018	V DOI
% Construction	0 50) 100	1 20198	

US 95 Northwest - Phas	e 2B/5	
Durango Drive to Kyle Canyon Road and at Kyle Canyon Road Project Sponsor: NDOT Project Manager: Jenica Keller , P.E.		
(775) 888-7592		
Project Description:	Schedule:	
 This is the second and fifth phase of the US 95 Northwest Project that extends from Washington Avenue to Kyle Canyon Road Alleviate congestion within the corridor by increasing capacity Widen Durango Drive to Kyle Canyon Road to 6 lanes Construct High Occupancy Vehicle Direct Access Ramps at Elkhorn Construct a regional flood control facility from Centennial to Grand Teton Provide new and improved freeway connections to improve regional connectivity, consistent with land use planning Construct new interchange at Kyle Canyon Road Project length: 2.45 miles 	Planning : Complete Environmental : Complete Final Design: Complete Advertise: Complete Construction: Begin January 2018 Construction: Complete 3rd Quarter 2020 Project Cost Range: (Construction Phase Estima Engineering (All Phases): \$6 - \$7 million Right of Way (All Phases):	<image/>
	\$0, No acquisitions required Construction (All Phases) :	
Project Benefits: Increase capacity Improve safety Improve access Meet stakeholder/public expectations 	\$103 - \$116 million Construction (2B/5): \$65 - \$78 million Total Project Cost (All Phas	es) :
 Reduce trip times Reduce vehicle emissions 	\$109 - \$123 million	
 Reduce idling Beautify the corridor Improve driver comfort 	What's Changed Sinc • Scope - No change • Schedule - No change • Cost - No change	e Last Update?
 Project risks: Unit price escalation may affect project cost Complex design issues may impact schedule and scope Complex utility issues may impact schedule and cost 		hase 2: \$48.35 million S 95 Northwest Environmental Studies (all phases) : \$5 millio p midpoint of construction in 2018.
% Design complete	The second s	April
Construction 50	100	2018

US 95 Northwest - Pha	se 3C		
Clark County 215 Interchange Project Sponsor: NDOT, City of Las Vegas and Clark County Senior Project Manager: Jenica Keller, P.E. (775) 888-7592			
Project Description: This is the third phase of the US 95 Northwest project that extends from Washington Avenue to Kyle Canyon Road Construct new system to system interchange at CC 215 This third phase is anticipated to be constructed in 3 subparts (A, C and D/E) Phase 3C: Ramps providing north to west, south to east and south to west movements	Schedule: Planning: Complete Environmental: Complete Final Design: Complete 4th Quarter 2018 Advertise: 4th Quarter 2018	Part Nather CP Part Nather CP	
	Project Cost Range: (Final Design Phase Estima Engineering (All Phases): \$14 - \$15 million Right of Way (All Phases): \$0 - \$1 million Construction (All Phases):	tes):	
 Project Benefits: Increase capacity Improve safety Improve access Meet stakeholder/public expectations Reduce trip times Reduce vehicle emissions Reduce idling 	\$180 - \$221 million Construction (3C): \$44 - \$61 million Total Project Cost (All Phas \$194 - \$237 million		
Beautify corridorImprove driver comfort	What's Changed Sinc • Scope - No change • Schedule - Delayed 2 mo • Cost - No change	-	
 Project risks: Unit price escalation may affect project cost Complex right of way and utility issues may impact schedule and cost 			
6 Design Complete	100	April 2018	



The Reno Spaghetti E 180/ I580/ US 395 System Inte Project Sponsor: NDO Project Manager: Dale Kell 775-888-7603	rchange T	SPAG	HETTI BOWL
 Project Description: Freeway capacity, safety, and operational improvements to and surrounding the spaghetti bowl interchange Freeway access management improvements Service interchanges modifications I80 limits: Virginia/Sierra/Center Street Interchange to Pyramid Highway Interchange I 580/US 395 limits: McCarran/Clear Acre Interchange to Virginia/Kietzke Interchange 	Schedule: Environmental: 2017 - 2021 Design and Right of Way: 2021 - 2025 Construction: 2025 and Later		
Project Benefits: Improve freeway safety and operations Reduce existing freeway congestion Accommodate current and future travel demands Improved freeway maintenacne	Project Cost Range: Engineering: TBD Right of Way: TBD Construction: TBD Total Project Costs: TBD		
	What's Changed Since Scope - No changes Schedule - No changes Budget - No changes	e Last Update	?
Project risks: • Complex access management strategies • Railroad • Truckee River • Socio-economic environment • Fragmented Local Network • Right of Way • Historical and cultural impacts • 4f and 6f impacts	Financial Fine Points(• N/A	Key Assumpt	ions):
Environmental 0 50 (NEPA Phase)	100	April 2018	VEVADA DOT

		-	
Pyramid Highway/US 395 0	Connection		
Project Sponsor: Washoe County	RTC and NDOT	Con EXEMPLE - Productions	
Washoe RTC Project Manager: Do	oug Maloy, P.E.		Annual and an and an
NDOT Project Manager: Pedro R	odriguez, P.E.		
www.pyramidus395connec	tion.com		Constant Printing State Printing
Phone: (775) 888-732	20		
Project Description:	Schedule:		
Calle de la Plato to La Pasada- Transition from 4 Lane Arterial to 6 lane freeway	Planning: Complete		288
 La Pasada to Sparks Blvd Develop Pyramid alignment into 6 lane freeway with frontage roads. 	Environmental: 2010 - 2018		
 Continue 6 lane freeway from Sparks Blvd. to Dics Dr. either on the Pyramid alignment with frontage roads or on a separate alignment to the 	Final Environmental Impact Statement (FEIS):		
west.Extend 6 lane freeway through Sun Valley to US-	Winter 2014-2017	Star Star	7
395Widen and improve Pyramid highway from Disc	Record of Decision (ROD):	H	
Dr. to Queen WayWiden and extend Disc Dr. to Vista Blvd.	Early 2018		
	Final Design:		
	TBD		
	Construction:		
	TBD		
	Project Cost Range		
	(Planning phase estimates)	
	Engineering:		
	\$40M - \$60M		
	Right-of-Way:		
Project Benefits:	\$100M - \$150M		
Address congestion and safety along the	Construction:		
Pyramid Highway and McCarran Blvd. Corridors	\$410M - \$660M		
 Provide alternative access to freeway system 	Total Project Costs: \$550M - \$870M		
Improve safety	\$350W - \$870W		
	What's Changed Sir	nce Last Upda	ate?
	• Scope - No change.		
	Schedule - No changeCost - No change.		
Project risks:	Financial Fine Point	s(Kev Assum	ptions):
 Construction in a dense urban residential area 	Total RTC Funding Expen		/
 Funding sources for all phases not identified 	 Inflation escalation (2.7%) 		truction in 2020
 Complex right of way and utility issues may impact schedule and costs. 	, , ,		
· · · · · · · · · · · · · · · · · · ·	l		
% Environmental 0 50	100		NEVADA
Complete		April	UDOT
		2018	V

US 395 Carson City Freew	ay - Phase 2B	
South Carson Street to Fa	irview Drive	
Project Sponsor: N	DOT	The second secon
Senior Project Manager:	Jeff Lerud	
(702) 671-8865		
Project Description:	Schedule:	
 Project Description: This project will be delivered in four packages. Construction is complete for Phase 2B Packages 1, 2 3. Phase 2B Package 4 will construct the South Carson Interchange and complete the remainder of the projection 	Planning: 2 & Complete Environmental:	
Project Benefits: Relieve traffic congestion on Carson Street through Carson City and local streets along the freeway corridor. Reduce travel times through the region. Provide flood control protection.	Project Cost Range: (Final design phase estimat Engineering: \$11 - \$13 million Right-of-Way: \$30 - \$32 million Construction: \$100 - \$150 million Total Project Cost: \$137 - \$190 million	tes):
 Improve opportunities for economic development along the corridor and downtown. 	What's Changed Since • Scope - Package 4 will co • Schedule - TBD • Cost - No change	ce Last Update? omplete the remainder of the Freeway
Project risks:	Financial Fine Points	(Key Assumptions):
 Project completion date will depend on the availab of funds. Concurrent utility relocation will be required. Changes in design standards could affect schedule and budget. New development along the corridor. 	Construction funding source	
0	50 100	
% Design Complete	F0 100	
% ROW Complete	50 100	
% Construction 0 complete 2B-1, 2B-2, 2B-3	50 100	April 2018
2B-3 % Construction 0 Complete 2B-4	50 100	

4.0 COMPLETED MAJOR PROJECTS

As a part of the reporting requirements in Section 55.5 of AB 595, the Department is to report the number of major projects for which construction was completed during this quarter. For each completed project, the Department is to report on the following:

- 1. Whether the project was completed early or on time.
- 2. Whether the project remained within its planned scope.

3. Whether the project was completed for less than or for the amount of its budgeted expenses.

4. Any specific measures of transportation improvement resulting from the project.

For the quarter ending on March 31, 2018, one major project was completed: US 95 NW Phase 3A

The US 95 NW Phase 3A project was completed on time within 400 working days. The project remained within its planned scope and was completed for less than the amount of its budged expenses. This first phase of the Centennial Bowl increased capacity and safety on the US 95/CC 215 system to system interchange by constructing the northbound US 95 to eastbound CC 215 at grade ramp and the westbound CC 215 to southbound US 95 flyover ramp. The project also constructed a collector-distributor road on southbound US 95 from north of the CC 215 to Ann Road. Additionally, the project constructed approximately 5,500 linear feet of a reinforced concrete box storm drain system and enhanced the interchange through a community driven aesthetic plan. The following project goals were all accomplished: increase capacity, improve safety, improve access, meet stakeholder/public expectations, reduce trip times, reduce vehicle emissions, reduce idling, beautify the corridor and improve driver comfort.