

Project Neon Update

September 2018





COMPLETION STATUS

Contract Days

76% COMPLETE




Total Contract Days: 1,338

As of 8.25.18: 1,013

Work Complete

81% COMPLETE



Total Contract Amount
\$600M

Spent to Date
\$486M

100% COMPLETE



DESIGN

76% COMPLETE



CONSTRUCTION

Work Accomplished

- July Traffic Switch
 - Reached half-way point of The Main Event
- HOV Flyover is 80% Complete
- In July, there were 748 people working on Project Neon (Kiewit and subs)!



HOV Structure



UPRR Bridge



North End



South End



Change Order Status

- All significant Change Orders executed or retired
- Current PCO Amount = \$4,735,014.00



[illegible]