DYNAMIC MESSAGE SIGN TEST PLANS

1. DEVICE NAMING COORDINATION

- 1.1. The System Integrator shall coordinate with the TMC/ROC to identify the device names for each device.
- 1.2. The System Integrator shall then send a request to TOTS to identify the network name, IP address, and any pertinent configuration information.

2. EXPLANATION - STANDALONE (SALT) TESTING

- 2.1. The System Integrator shall work with the DEVICE VENDOR (if required by the testing form) and complete the NDOT specified SALT tests (non-network) on each unit of equipment after installation.
- 2.2. Conduct SALT testing on each unit of equipment as outlined on the NDOT provided testing form.
- 2.3. The System Integrator shall coordinate through the Resident Engineer and the Construction Crew to have an appropriate NDOT representative present for the onsite inspection.
- 2.4. The System Integrator shall submit the DEVICE vendor commissioning documents with the SALT testing to the Engineer for review and approval.
- 2.5. Supply a bucket truck and operator, or suitable equivalent equipment necessary to carry out procedures as required by the testing documents, at no direct payment.

DYNAMIC MESSAGE SIGN (DMS) SALT TEST PROCEDURE

TEST #	SAI	LT TEST PROCEDURE		EXPECTED R	PASS / FAIL	
DMS Name	2:		IP Address:		GPS:	-
TOTS Network Name:			Associated C	abinet Name:		
Purpose ai	nd General Ve	rification				
		SALT tests the proper installati he manufacture's software, the				
		or each test below, complete the ass" on this form if the entire ma				
System DN	AS Informatio	n				
1.	Verify DMS Information using the		Manu	facturer:	_	
	manufacture	r software or device label.	Model	_		
			Serial	Pass / Fail		
			Firmw	vare Ver:		
2.	Manufacture equipment.	r's commissioning of DMS		acturer confirmation of all DMS-assonent.	Pass / Fail	
Manufacti	irer's Equipm	ent Verification	<u> </u>			
	Date of Test:					
	Manufacture	r/Representative:				
	Test Perform	ed By (Print Name):				
	Test Perform	ed By (Signature):				
	Test Witnesse	ed By (Print Name):				
,	Test Witnesse	ed By (Signature):				
	Agency/Firm:					
Equipmen	t Verification					
3.	Verify DMS controller is securely mounted in cabinet.		in DMS cabine	controller is securel t.	Pass / Fail	
4.	Using a meter, verify the system is properly bonded to earth ground.		Meter	reading of 5 Ohms	Pass / Fail	
5.	Verify Ethernet cable length does not exceed 328 feet from the DMS controller to the PoE++ injector or PoE++ switch, using either a time domain reflectometer or beginning- and end-foot markers.		feet.	hernet cable length Length:	Pass / Fail	
6.	Verify power	r supply energizes the system.	Systen	n is energized.	Pass / Fail	

7.	each end and at a	g is labeled with the to/from on ny major transition point and d throughout the cabinet.	origina cabinet labeled Labelir (OSP)	ng material rated for Cuse. are neatly managed u	Pass / Fail		
	V. 10 D.10		+ -	ble hook-and-loop fas			
8.	User Interface (U	croller is accessible via Web I).	Interface	ontroller accessible v ce (UI).	Pass / Fail		
9.		et to local District's standard ure (SOP) user datagram Port.		s set to local District's	Pass / Fail		
10.	Verify DMS syste User Interface (U	em operations locally via Web I).	DMS s	ystem turns on/off via ce (UI).	Pass / Fail		
11.	Conduct a continuous beacon contact.	uity test on the flashing		g beacon flashes duri lity test is performed.	Pass / Fail		
12.	Using manufactu to actuate the fiel	rer's software, issue command d device.	Visual activati	confirmation of field on.	Pass / Fail		
13.	Using manufacturer's software, issue command to display test messages, which are to be provided by the agency/firm representative. * Agency/Firm Representative reserves the right to request up to 20 test messages of varying length and type (multi-page message, flashing message, beacons, etc.)			confirmation of DMS s all test messages.	Pass / Fail		
14.	14. Using manufacturer's software issue command to de-actuate the field device.			confirmation of field ation.	Pass / Fail		
Verificat	tion of Settings						
15.	Verify Communication appropriate value	cation Settings are set to set the IP plan.	MASK GATE	:: WAY: CP PORT:		Pass / Fail	
Signatur	res						
DATE	AGENCY/FIRM	PERFORMED BY (Print Name) (Integrator)	INTL	AGENCY/FIRM	(Print Name)		INTL
Integrat	or Signature						
NDOT S	Signature						

3. EXPLANATION - SUBSYSTEM (SST) TESTING

- 3.1. At the beginning of the SST phase, the System Integrator shall submit, in PDF format and original signed hard copies of the certified SALT results for approval by the Engineer.
- 3.2. The Engineer shall approve all SALT testing prior to the System Integrator starting the SST testing.
- 3.3. Conduct SST testing in accordance with NDOT's testing documentation for all field and related equipment once the system has been interconnected to form a complete subsystem (i.e. Network connectivity).
- 3.4. The SST test shall demonstrate connectivity to all field equipment utilizing NDOT's current freeway management system (FMS).
- 3.5. The SST test consists of a 45-day period of operations without major failure of equipment. The Resident Engineer can require the SST be restarted if any major failure occurs. A major failure for the Dynamic Message Sign is defined as:
 - 3.5.1. Any failure of the equipment associated with the PRIMARY FUNCTION of the Dynamic Message Sign.
- 3.6. Demonstrate that the total system (hardware, firmware, software, materials, and construction) are properly installed, free from problems, exhibits stable and reliable performance, and meets project requirements.
- 3.7. Once per week, the System Integrator shall demonstrate that all system functions tested in the SST are operational and meets requirements.
- 3.8. The System Integrator shall coordinate through the Resident Engineer and the Construction Crew to have an appropriate NDOT representative present for the onsite inspection.
- 3.9. The System Integrator must provide proof that each device has been tested each week for the duration of the testing period witnessed by an NDOT representative.
- 3.10. The testing time must be scheduled a minimum of one week prior and coordinated and approved by the Resident Engineer and the Construction Crew.

DYNAMIC MESSAGE SIGN (DMS) SST PROCEDURE

TEST#	SS	ST TES	T PROCEDURE		EXPECTED RI		ED RESU	JLT	PASS /]	FAIL
DMS Name				IP A	ddress:			GPS:		
TOTS Network Name: Associ				ciated Cabin	et Name:		•			
Purpose an	d General Ve	rificatio	on							
Workstation	n at the TMC/	ROC to	ts the proper installatio perform this test.						-	
			test below, complete the orm if the entire matrix							
System DM	IS Informatio	n								
1.	Verify networtest.	DMS responds to the ping test.				Pass /	Pass / Fail			
2.	Verify access from the TM	Web User Interface (UI	()	Web User Interface (UI) is accessible.			Pass /	Pass / Fail		
3.	Verify system turns on by issuing a test message(s) to the system through the Freeway Management System (FMS) and Web User Interface (UI) or manufacturer's software. *Agency/Firm Representative reserves the right to request up to 20 test messages of varying length and type (multi-page message, flashing message, beacons, etc.)			System responds and properly displays all test messages. Visual confirmation of DMS properly displays all test messages.			Pass /	Pass / Fail		
4.	Verify system turns on by issuing a blank message to the system through the Freeway Management System (FMS) and Web User Interface (UI) or manufacturer's software.				System responds and properly displays a blank sign after each individual test message. Visual confirmation of DMS properly displays a blank message after each individual test message.			Pass /	Pass / Fail	
5.	Verify system manual dimming functionality through Freeway Management (FMS) and Web User Interface (UI) or manufacturer's software.				System responds and properly displays dimmed lighting appropriate for the chosen dimming level.			Pass /	Pass / Fail	
6.	Verify system is operating within range of vendor-specific operation diagnostics.			System falls within the expected range of operation as stated by the vendor.			Pass /	Pass / Fail		
Signatures										
SST DAY DATE PERFORMED BY (Int			(Inte	egrator)	INTL	WITI	NESSED B	Y(NDOT)	INTL	
1										

8			
15			
22			
29			
36			
45			
Integrator Sig	gnature		
NDOT Signat	ture		