MOUNTAIN TOP COMMUNICATION BUILDING TEST PLANS

1. DEVICE NAMING COORDINATION

- 1.1. The System Integrator shall coordinate with the TMC/ROC to identify the device names for each device.
- 1.2. The System Integrator shall then send a request to TOTS to identify the network name, IP address, and any pertinent configuration information.

2. EXPLANATION – STANDALONE (SALT) TESTING

- 2.1. The System Integrator shall work with the DEVICE VENDOR (if required by the testing form) and complete the NDOT specified SALT tests (non-network) on each unit of equipment after installation.
- 2.2. Conduct SALT testing on each unit of equipment as outlined on the NDOT provided testing form.
- 2.3. The System Integrator shall coordinate through the Resident Engineer and the Construction Crew to have an appropriate NDOT representative present for the onsite inspection.
- 2.4. The System Integrator shall submit the DEVICE vendor commissioning documents with the SALT testing to the Engineer for review and approval.
- 2.5. Supply a bucket truck and operator, or suitable equivalent equipment necessary to carry out procedures as required by the testing documents, at no direct payment.

MOUNTAIN TOP COMMUNICATION (MTN TOP COMM) BUILDING SALT PROCEDURE

TEST #	SALT TEST PROCEDURE			EXPECTED RESULT			PASS / FAIL		
Mtn Top Comm Building Name:			IP A	Address:		GPS:			
TOTS Network Name:			Asso	ociated Cabinet Name:					
Purpose at	Purpose and General Verification								
System Integrator: This SALT tests the proper construction of a fully furnished and operable Mountain Top Communication Building. The system integrator will use necessary equipment to perform this test. Using the manufacture's guidelines and other reference material, the integrator will be able to verify the Mountain Top Communication Building is fully furnished and operable.									
<i>General Verification</i> : For each test below, complete the Mountain Top Communication Building SALT Matrix, circling the "Pass" or "Fail" in the appropriate cell. Only indicate a "Pass" on this form if the entire matrix column related to the tested function passes for EACH Mountain Top Communication Building being tested.									
Mountain	Top Commun	ication Building Information							
1.	 Verify Mountain Top Communication Building Information state permit label. Obtain proper required State certificates. 1. Department of Business & Industry, Manufactured Housing Division (NRS 489 & 461) 			Permit #: Certificate # (1.):			Pass / Fail		
Structure Verification									
2.	Verify Mountain Top Communication Building meets internal and external dimensions and features.			Mountain Top Communication Building meets specified internal and external dimensions and features as specified on the plans.			Pass / Fail		
3.	Verify power supply energizes all internal and external outlets which includes but is not limited to the power distribution panel, disconnect switches, transfer switches, and Appleton external generator port plug.		and	Internal and external outlets are energized.			Pass / Fail		
4.			Labels are appropriate and neatly managed.			Pass / Fail			
5.	each end and	bling is labeled with the to/fror at any major transition point a naged throughout the cabinet.		All premise or inside plant cables originating and ending in the cabinet are properly terminated and labeled.					
	Labeling material rated for Outside Plant (OSP) use.				Pass / Fail				
				Cables are neatly managed using adjustable hook-and-loop fastener straps.					

6.		brify wiring is labeled and neatly managed wiring is labeled and neatly managed throughout the building.			Pass / Fail			
7.	Verify building is system.	bonded to external ground		Building is bonded to external ground system.			Pass / Fail	
8.	Verify all exothermic weld bonds are properly welded.			rmic weld bonds are v adhesion. ds are inspected by N f grounding system.	Pass / Fail			
9.	Using a meter, verify the building is properly bonded to earth ground.			eading of 5 Ohms or	Pass / Fail			
10.	Verify emergency	v release button is operational.		pressed, the emergenc opens the door.	Pass / Fail			
Equipme	ent Verification							
11.	Verify functional	ity of alarms and controls.		ecified alarm and con lans is operationally	Pass / Fail			
12.	Verify external an operational.	nd internal lighting system is	External and internal lights turn on when light switch is on. External and internal lights turn off when light switch is off.			Pass / Fail		
13.	Verify HVAC sys	stem is operational.	HVAC system responds to changes from a temperature change.			Pass / Fail		
14.	Verify outlets are properly installed, wired, and functional.		Outlets testing.	provide power and pa	Pass / Fail			
15. If applicable, verif operational.		fy generator backup system is	Generator backup system is functional and proper transfer of backup power to building.			Pass / Fail / N/A		
Signatur	res							
DATE	AGENCY/FIRM	PERFORMED BY (Print Name) (Integrator)	INTL	AGENCY/FIRM	WITNESSED (Print Name) (INTL	
Integrat	or Signature							
NDOT S	lignature							

3. EXPLANATION - SUBSYSTEM (SST) TESTING

- 3.1. At the beginning of the SST phase, the System Integrator shall submit, in PDF format and original signed hard copies of the certified SALT results for approval by the Engineer.
- 3.2. The Engineer shall approve all SALT testing prior to the System Integrator starting the SST testing.
- 3.3. Conduct SST testing in accordance with NDOT's testing documentation for all field and related equipment once the system has been interconnected to form a complete subsystem (i.e. Network connectivity).
- 3.4. The SST test shall demonstrate connectivity to all field equipment utilizing NDOT's current freeway management system (FMS).
- 3.5. The SST test consists of a 45-day period of operations without major failure of equipment. The Resident Engineer can require the SST be restarted if any major failure occurs. A major failure for the Mountain Top Communication Building is defined as:
 - 3.5.1. Any failure of the equipment associated with the PRIMARY FUNCTION of the Mountain Top Communication Building.
- 3.6. Demonstrate that the total system (hardware, firmware, software, materials, and construction) are properly installed, free from problems, exhibits stable and reliable performance, and meets project requirements.
- 3.7. Once per week, the System Integrator shall demonstrate that all system functions tested in the SST are operational and meets requirements.
- 3.8. The System Integrator shall coordinate through the Resident Engineer and the Construction Crew to have an appropriate NDOT representative present for the onsite inspection.
- 3.9. The System Integrator must provide proof that each device has been tested each week for the duration of the testing period witnessed by an NDOT representative.
- 3.10. The testing time must be scheduled a minimum of one week prior and coordinated and approved by the Resident Engineer and the Construction Crew.

MOUNTAIN TOP COMMUNICATION (MTN TOP COMM) BUILDING SST PROCEDURE

TEST #	SST TEST PROCEDURE			EXPECT	PASS / FAIL		
Mtn Top (Building N			IP Address:		GPS:		
TOTS Net Name:	work		Associated Ca	abinet Nam	e:		
Purpose an	nd General Ve	rification					
Building. 1 General Vo "Pass" or function po	The system integent erification: Fe "Fail" in the c usses for EACH	SST tests the proper installation grator will use an Operator Wo or each test below, complete the appropriate cell. Only indicate I Mountain Top Communication	orkstation at the e Mountain Top a "Pass" on th n Building beir	e TMC/ROC o Communic his form if th	to perform this test. Tation Building SST Mat	rix, circling the	
-	_	ommunication Building Inforn					
1.		e system is operational and es properly with the TMC/ROC.				Pass / Fail	
2.		onmental site monitoring sensor al and communicates properly OC.	triggered	mental site r 1 when an er ver/under th	Pass / Fail		
Signatures							
SST DAY	DATE	PERFORMED BY (Print Name) (Integrator	·)	INTL	WITNESSED BY (Print Name) (NDOT)	INTL	
1							
8							
15							
22							
29							
36							
45							
Integrator	Signature					·	
NDOT Sig	gnature						