### UNLICENSED MICROWAVE POINT-TO-MULTIPOINT TEST PLANS

#### 1. DEVICE NAMING COORDINATION

- 1.1. The System Integrator shall coordinate with the TMC/ROC to identify the device names for each device.
- 1.2. The System Integrator shall then send a request to TOTS to identify the network name, IP address, and any pertinent configuration information.

### 2. EXPLANATION – STANDALONE (SALT) TESTING

- 2.1. The System Integrator shall work with the DEVICE VENDOR (if required by the testing form) and complete the NDOT specified SALT tests (non-network) on each unit of equipment after installation.
- 2.2. Conduct SALT testing on each unit of equipment as outlined on the NDOT provided testing form.
- 2.3. The System Integrator shall coordinate through the Resident Engineer and the Construction Crew to have an appropriate NDOT representative present for the onsite inspection.
- 2.4. The System Integrator shall submit the DEVICE vendor commissioning documents with the SALT testing to the Engineer for review and approval.
- 2.5. Supply a bucket truck and operator, or suitable equivalent equipment necessary to carry out procedures as required by the testing documents, at no direct payment.

## UNLICENSED MICROWAVE POINT-TO-MULTIPOINT RADIO (UL PMP) SALT TEST PROCEDURE

TEST # SALT TES		LT TEST PROCEDURE	TEST PROCEDURE		EXPECTED RESULT		
UL PMP N	lame:		IP Address	:	GPS:		
TOTS Network Name: Ass			Associated	Cabinet Name:			
Purpose a	nd General Ve	rification					
perform th	is test. Using t	SALT tests the proper insta he manufacture's software,	the integrator	will be able to verify	w the UL PMP is o	pperational.	
appropriat		or each test below, complet dicate a "Pass" on this for					
UL PMP I	Information						
	Verify UL PMP Information using the manufacturer software or device label.			ufacturer:			
1.			Seria	al Number: nware Version:	Pass / Fail		
2.	Verify transm	nit frequency range.		nsmit High: nsmit Low:	- Pass / Fail		
3.	Verify receiv	re frequency range.		eive High: eive Low:	Pass / Fail		
4.	Verify bandw	vidth range.		dwidth High: dwidth Low:	Pass / Fail		
5.	Manufacture equipment.	r's commissioning of UL P	oper	ufacturer confirmat ation of all UL PMI pment.	Pass / Fail		
Equipmen	t Verification					·	
6.	Verify UL Pl in cabinet/rac	MP controller is securely m		UL PMP controller is securely mounted in cabinet/rack.		Pass / Fail	
7.		MP radio is securely and pr communication tower.	comithick	PMP radio is secure munication tower w c-walled pipe or equ ngineer) and stiff-ar			
8.		MP antenna is securely and inted on communication to	wer. com thick	PMP antenna is secu munication tower w c-walled pipe or equ ngineer) and stiff-a			

9.	Verify the installation of ice shields.	Ice shields properly cover the antennas. Ice shields are securely mounted on communication tower.	Pass / Fail
10.	Verify power supply energizes the system. *Includes Power over Ethernet (POE) injector & POE surge protector, if applicable	UL PMP is accessible through its Graphical User Interface (GUI). *POE components properly function	Pass / Fail
11.	<b>If using non-integrated antenna network</b> <b>radio</b> Verify the installation and connection to the external antenna.	Connection is made with LMR-400 radio frequency (RF) transmission line and non- solder appropriate connectors. Antenna connections are weather proofed for RF connections. Presence of polyphaser lightning protection and proper grounding.	Pass / Fail
12.	If using non-integrated antenna network radio Using appropriate RF testing equipment, verify the RF transmission line.	RF transmission line passes basic continuity testing. Must be 0 ohms from shield to shield and from conductor to conductor and open from conductor to shield. (Meets manufacturer's recommended passing criteria).	Pass / Fail
13.	<b>If using integrated antenna network radio</b> Using appropriate CAT6 testing equipment, verify the CAT6 transmission line.	Using appropriate CAT6 testing equipment, Ethernet Cable Testing	
14.	Verify all cabling is labeled with the to/from on each end and at any major transition point and is neatly managed throughout the cabinet.	All premise or inside plant cables originating and ending in the cabinet are properly terminated and labeled. Labeling material rated for Outside Plant (OSP) use. Cables are neatly managed using adjustable hook-and-loop fastener straps.	Pass / Fail
15.	Verify grounding kits are installed on CAT6 or transmission line of both non-integrated and integrated antenna radios.	Grounding kits are properly installed.	Pass / Fail
16.	Using a meter, verify the system is properly bonded to earth ground.	Meter reading of 5 Ohms or less.	Pass / Fail
17.	Verify UL PMP operations locally via User Interface (UI).	UL PMP turns on/off via User Interface (UI).	Pass / Fail
18.	Ensure all PMP subscriber network radios are operating individually at highest bandwidth achievable at a RSSI of -80 or better but not to exceed -55 at full power output.	All PMP subscriber network radios operate individually at highest bandwidth achievable at a minimum RSSI of -80 and maximum RSSI of -55 at full power output.	Pass / Fail

Verifica	tion of Settings						
19.	Verify Communication Settings are set to appropriate values per the IP plan.		MASK GATE	: WAY: CP PORT:	Pass / Fail		
Signatur	res						
DATE	AGENCY/FIRM	PERFORMED BY (Print Name) (Integrator)	INTL	AGENCY/FIRM	ENCY/FIRM WITNESSED BY (Print Name) (NDOT)		INTL
Integrat	or Signature						
NDOT S	Signature						

### 3. EXPLANATION - SUBSYSTEM (SST) TESTING

- 3.1. At the beginning of the SST phase, the System Integrator shall submit, in PDF format and original signed hard copies of the certified SALT results for approval by the Engineer.
- 3.2. The Engineer shall approve all SALT testing prior to the System Integrator starting the SST testing.
- 3.3. Conduct SST testing in accordance with NDOT's testing documentation for all field and related equipment once the system has been interconnected to form a complete subsystem (i.e. Network connectivity).
- 3.4. The SST test shall demonstrate connectivity to all field equipment utilizing NDOT's current freeway management system (FMS).
- 3.5. The SST test consists of a 45-day period of operations without major failure of equipment. The Resident Engineer can require the SST be restarted if any major failure occurs. A major failure for the Unlicensed Point-To-Multipoint Microwave is defined as:
  - 3.5.1. Any failure of the equipment associated with the PRIMARY FUNCTION of the Unlicensed Point-To-Multipoint Microwave.
- 3.6. Demonstrate that the total system (hardware, firmware, software, materials, and construction) are properly installed, free from problems, exhibits stable and reliable performance, and meets project requirements.
- 3.7. Once per week, the System Integrator shall demonstrate that all system functions tested in the SST are operational and meets requirements.
- 3.8. The System Integrator shall coordinate through the Resident Engineer and the Construction Crew to have an appropriate NDOT representative present for the onsite inspection.
- 3.9. The System Integrator must provide proof that each device has been tested each week for the duration of the testing period witnessed by an NDOT representative.
- 3.10. The testing time must be scheduled a minimum of one week prior and coordinated and approved by the Resident Engineer and the Construction Crew.

# UNLICENSED MICROWAVE POINT-TO-MULTIPOINT RADIO (UL PMP) SST TEST PROCEDURE

TEST #	SST	TEST PROCEDURE	EXPECTED RESULT			PASS	/ FAIL		
UL PMP N	ame:		IP Addr	ess:		GPS:			
TOTS Network Name: Assoc					net Name:				
Purpose ar	nd General Verif	ication							
Workstatio	n at the TMC/RO	T tests the proper installati C to perform this test. each test below, complete t							
cell. Only		" on this form if the entire i							
System UL	PMP Information	on							
Site (Path)	) Name:					* One SST requ	ired for each site	(path) *	
1.	Verify network connectivity by issuing a ping test from the UL PMP workstation located at the TMC/ROC.			L PMP	responds to	Pass	Pass / Fail		
2.	Conduct throughput testing.			Throughput testing results fall within manufacturer's recommended levels.			Pass	Pass / Fail	
3.	Verify latency when located at the TMC/ROC.			Latency is below 50 milliseconds (ms).			). Pass	Pass / Fail	
_	Verify maximum transmission unit (MTU) & if			MTU:					
4.		t shortest path bridging (SPB) EE 802.1aq) to form an adjacency.		TU sup	ports SPB.	Pass	Pass / Fail		
5.	Verify access to the Web User Interface (UI) from the TMC/ROC.			Web User Interface (UI) is accessible.				Pass / Fail	
6.	If full streaming video is implemented, verify video to TMC/ROC.			Video is visually free of ghosting, hesitation, and pixilation when viewing from TMC/ROC. Refer to NDOT Video Testing Requirement (Fixed / PTZ CCTV)			-	Pass / Fail / N/A	
7.	Verify ping to end-devices.			End-devices respond to ping.			Pass	Pass / Fail	
8. Conduct throughput testing.				Throughput testing results fall within manufacturer's recommended levels.			Pass	Pass / Fail	
Signatures			ı				I		
SST DAY DATE PERFORMED BY (Print Name) (Integrator)		or)		INTL	WITNESSED (Print Name) (N		INTI		
1								1	

8			
15			
22			
29			
36			
45			