#### MOUNTAIN TOP COMMUNICATION BUILDING TEST PLANS

#### 1. DEVICE NAMING COORDINATION

- 1.1. The System Integrator shall coordinate with the TMC/ROC to identify the device names for each device.
- 1.2. The System Integrator shall then send a request to TOTS to identify the network name, IP address, and any pertinent configuration information.

### 2. EXPLANATION - STANDALONE (SALT) TESTING

- 2.1. The System Integrator shall work with the DEVICE VENDOR (if required by the testing form) and complete the NDOT specified SALT tests (non-network) on each unit of equipment after installation.
- 2.2. Conduct SALT testing on each unit of equipment as outlined on the NDOT provided testing form.
- 2.3. The System Integrator shall coordinate through the Resident Engineer and the Construction Crew to have an appropriate NDOT representative present for the onsite inspection.
- 2.4. The System Integrator shall submit the DEVICE vendor commissioning documents with the SALT testing to the Engineer for review and approval.
- 2.5. Supply a bucket truck and operator, or suitable equivalent equipment necessary to carry out procedures as required by the testing documents, at no direct payment.

# MOUNTAIN TOP COMMUNICATION (MTN TOP COMM) BUILDING SALT PROCEDURE

TEST #	# SALT TEST PROCEDURE			EXPECTED RESULT				PASS / FAIL	
Mtn Top ( Building N			IP A	ddress:		GPS:			
TOTS Net Name:			Asso	Associated Cabinet Name:					
Purpose ar	ıd General Ve	rification							
Building. T	he system inte	SALT tests the proper construc grator will use necessary equi tegrator will be able to verify t	oment	to perfori	n this test. Using the	e manufactur	e's gu	uidelines and other	
"Pass" or	"Fail" in the d	or each test below, complete th appropriate cell. Only indicate I Mountain Top Communicatio	e a "P	ass" on th	is form if the entire				
Mountain	Top Commun	ication Building Information							
1.	Obtain prope  1. Dep Mar	tain Top Communication Build state permit label. or required State certificates. partment of Business & Industration of Business & Industration (National Properties of Pr	y,		te # (1.):			Pass / Fail	
Structure	Verification								
2.		tain Top Communication Build al and external dimensions and	ding	meets sp	n Top Communicati ecified internal and ons and features as s	external	he	Pass / Fail	
3.	external outle limited to the disconnect sy	r supply energizes all internal a ets which includes but is not e power distribution panel, witches, transfer switches, and ernal generator port plug.	ind	Internal :	and external outlets	are energized	1.	Pass / Fail	
4.		peling are appropriate and neatloughout the building.	y	Labels at	re appropriate and n	eatly		Pass / Fail	
5.	each end and	bling is labeled with the to/from at any major transition point a naged throughout the cabinet.		originati cabinet a labeled.	ise or inside plant c ng and ending in the re properly terminat material rated for O	e sed and		Pass / Fail	
				(OSP) us Cables a		sing			

6.		Verify wiring is labeled and neatly managed throughout the building.  Wiring is labeled and neatly managed throughout the building.				Pass / Fail	
7.	Verify building is system.	s bonded to external ground	Building is bonded to external ground system.			Pass / Fail	
8.	Verify all exother welded.	rmic weld bonds are properly	Exothermic weld bonds are verified for proper adhesion.  All welds are inspected by NDOT prior to burial of grounding system.			Pass / Fail	
9.	Using a meter, ve bonded to earth g	erify the building is properly ground.	Meter reading of 5 Ohms or less.			Pass / Fail	
10.	Verify emergency	y release button is operational.	When pressed, the emergency release button opens the door.			Pass / Fail	
Equipme	ent Verification						
11.	Verify functional	ity of alarms and controls.	Any specified alarm and control equipment in the plans is operationally verified.			Pass / Fail	
12.	Verify external as operational.	nd internal lighting system is	External and internal lights turn on when light switch is on.  External and internal lights turn off when light switch is off.			Pass / Fail	
13.	Verify HVAC sy	stem is operational.	HVAC system responds to changes from a temperature change.			Pass / Fail	
14.	Verify outlets are functional.	properly installed, wired, and	Outlets provide power and pass polarity testing.			Pass / Fail	
15.	If applicable, ver operational.	ify generator backup system is	Generator backup system is functional and proper transfer of backup power to building.			Pass / Fail / N/A	
Signatur	es						
DATE	AGENCY/FIRM	PERFORMED BY (Print Name) (Integrator)	INTL	AGENCY/FIRM	WITNESSEL (Print Name) (		INTL
Integrat	or Signature						
NDOT I	RE Signature						
NDOT 7	ΓΟΤS Signature						

### 3. **EXPLANATION - SUBSYSTEM (SST) TESTING**

- 3.1. At the beginning of the SST phase, the System Integrator shall submit, in PDF format and original signed hard copies of the certified SALT results for approval by the Engineer.
- 3.2. The Engineer shall approve all SALT testing prior to the System Integrator starting the SST testing.
- 3.3. Conduct SST testing in accordance with NDOT's testing documentation for all field and related equipment once the system has been interconnected to form a complete subsystem (i.e. Network connectivity).
- 3.4. The SST test shall demonstrate connectivity to all field equipment utilizing NDOT's current freeway management system (FMS).
- 3.5. The SST test consists of a 45-day period of operations without major failure of equipment. The Resident Engineer can require the SST be restarted if any major failure occurs. A major failure for the Mountain Top Communication Building is defined as:
  - 3.5.1. Any failure of the equipment associated with the PRIMARY FUNCTION of the Mountain Top Communication Building.
- 3.6. Demonstrate that the total system (hardware, firmware, software, materials, and construction) are properly installed, free from problems, exhibits stable and reliable performance, and meets project requirements.
- 3.7. Once per week, the System Integrator shall demonstrate that all system functions tested in the SST are operational and meets requirements.
- 3.8. The System Integrator shall coordinate through the Resident Engineer and the Construction Crew to have an appropriate NDOT representative present for the onsite inspection.
- 3.9. The System Integrator must provide proof that each device has been tested each week for the duration of the testing period witnessed by an NDOT representative.
- 3.10. The testing time must be scheduled a minimum of one week prior and coordinated and approved by the Resident Engineer and the Construction Crew.

# MOUNTAIN TOP COMMUNICATION (MTN TOP COMM) BUILDING SST PROCEDURE

TEST#	SS	T TEST PROCEDURE		EXPECTI	ED RESULT	PASS / FAIL	
Mtn Top ( Building N			IP Address:		GPS:		
TOTS Network Name:			Associated Cabinet Name:		e:		
Purpose an	ıd General Ve	rification					
		SST tests the proper installatio grator will use an Operator Wo				Communication	
"Pass" or	"Fail" in the d	or each test below, complete th appropriate cell. Only indicate I Mountain Top Communicatio	e a "Pass" on t	his form if th			
System Mo	untain Top C	ommunication Building Inform	mation				
1.	Verify CCure communicate		ystem functi TMC/ROC.	Pass / Fail			
2.		onmental site monitoring sensor al and communicates properly OC.				Pass / Fail	
Signatures							
SST DAY	DATE	PERFORMED BY (Print Name) (Integrato	r)	INTL	WITNESSED BY (Print Name) (NDO)	INTL	
1							
8							
15							
22							
29							
36							
45							
Integrator Signature							
NDOT RE Signature							
NDOT TOTS Signature		,					