STATE OF NEVADA DEPARTMENT OF TRANSPORTATION

# **QUARTERLY REPORT FOR MAJOR PROJECTS** For Quarter Ending March 31, 2016





Brian Sandoval Governor

.....Fi XmAUZVcb, PE Director

## Nevada Department of Transportation

## **QUARTERLY REPORT FOR MAJOR PROJECTS**

March 31, 2016

#### TABLE OF CONTENTS

| 1.0 INTRODUCTION                     | Page 2 |
|--------------------------------------|--------|
| 2.0 PROJECT STATUS SHEET EXPLANATION | 3      |
| 3.0 MAJOR PROJECTS                   | 4      |
| 4.0 COMPLETED MAJOR PROJECTS         | 30     |

#### **1.0 INTRODUCTION**

The primary purpose of this quarterly report, ending March 31, 2016, is to provide the Nevada Legislature, the Transportation Board of Directors, and the general public with the status of major projects undertaken by the Nevada Department of Transportation (NDOT) as required by Assembly Bill 595 that was passed in 2007. This quarterly report specifically addresses the reporting requirements of Section 55.5.

This status report is based on the major assumption that funding will be available for the major projects in a timely fashion.

Section 2 of this report provides a detailed description and explanation of the information on each project status sheet.

Section 3 of this report includes project status sheets for all major projects as required by AB 595. There are project sheets for highway capital projects indentified in the December 2006 Blue Ribbon Task Force report: "Roads to the Future" and any other proposed super or mega projects. All of these projects are simply characterized as major projects (projects exceeding \$100 million).

Section 4 of this report identifies any major projects completed during this quarter.

#### 2.0 PROJECT STATUS SHEET EXPLANATION

The information contained on the project status sheet is centered on the Department's project development process. This process typically consists of the four major phases: planning, environmental clearance, final design and construction. The project status sheets contain several items of information as follows:

**Project Description:** Contains the preliminary project scope, which generally identifies features of the project i.e. length, structures, widening, and interchanges, and directs the project development process.

**Project Benefits:** Summarizes the primary favorable outcomes expected by delivering the project.

**Project Risks:** Indentifies the major risks that might impact project scope, cost, and schedule. Unforeseen environmental mitigation, right-of-way litigation, and inflation of construction materials or land values are only a few items that can adversely effect project development.

**Schedule:** Provides the time ranges for the four primary phases of project development: planning, environmental clearance, final design, and construction. Generally the schedule, by state fiscal years, reveals the time range for starting or completing a phase. It indicates the starting range early in the development process and completion range latter in the process.

**Project Costs:** Project cost ranges are provided by activity: 1) engineering activities that includes planning, environmental clearance and final design costs, 2) right-of-way acquisition, and 3) construction. Costs are adjusted for inflation to the anticipated mid-point of completing a phase.

**What's changed since last update?** Contains summaries of the project scope, cost, and schedule changes, if any.

**Financial Fine Points:** Includes the total expended project costs and brief summary of financial issues.

**Status Bars at the Bottom of the Form:** Shows the percentage completion for the primary project development activities that are in progress: planning, environmental clearance, final design, right-of-way acquisition, and construction.

### **3.0 MAJOR PROJECTS**

| I 15 North - Part 2 Pa  | ckage A   |  | Sector and the sector of                                   |
|---|---|--|--|
| Craig Road (SR 573) to Speed  | way Boulevard   |  |  |
| Project Sponsor: N  | DOT   | and the second s | · · ·  |
| Project Manager: Dwayne W   | ilkinson, P.E.  |  |  |
| (702) 671-8879  |   |  | 18105 B 23   |
| Project Description:  | Schedule:   |  |  |
| This project consists of corridor improvements<br>from Craig Road to Speedway Blvd inclusive of:<br>Capacity improvements - widening Craig Rd to<br>Speedway Blvd from 4 to 6 lanes<br>Remove & replace PCCP with ACP (Craig to<br>Lamb)<br>Drainage improvements<br>Widen & seismic retrofit of 4 structures (G-958N<br>G-958S, G-961N & G-961S) over 2 UPRR<br>crossings<br>Landscape and aesthetic improvements<br>Right-of-way fence replacement<br>All construction within the existing I-15 right-of-<br>way<br>Project length: 4.8 miles | Environmental:<br>Complete<br>Final Design:<br>Complete   | AREO<br>AMERIN<br>MARTIN<br>MARTIN<br>CALARIX<br>Bhe Diamond   | Alt<br>Alt<br>Alt<br>Alt<br>Alt<br>Alt<br>Alt<br>Alt       |
| Project Benefits:<br>• Improve safety<br>• Reduce travel times<br>• Decrease congestion   | Project Cost Range<br>Engineering:<br>\$ 1.8 M<br>Right of Way:<br>\$ 0.14 M<br>Construction:<br>\$ 37.6- \$ 39.5 M<br>Total Project Cost:<br>\$ 39.5 - \$ 41.4 M | :  |  |
| Improve freeway operations  |   |  |  |
| <ul> <li>Increase life of pavement</li> <li>Increase I-15 capacity to accomodate projected traffic</li> </ul>   | What's Changed Sir<br>• Scope: No change<br>• Schedule: Updated<br>• Cost: Updated  | nce Last Upd   | ate?   |
| Project risks:  | Financial Fine Point  | ts(Key Assur   | nptions):  |
| <ul> <li>Coordination with railroad during bridge construction</li> <li>Drilled shaft construction</li> <li>Work zone traffic control</li> </ul>  | <ul> <li>Total funding expended for</li> <li>Total funding expended for</li> </ul>  | or Construction: \$0<br>or Design of all pac<br>or the Environmenta  | kages: \$ 1,912,000<br>al Phase for all packages: \$875,00 |
| 0<br>Environmental  | 50 100  |  |  |
|   | 50 100  |  | TEVADA   |
| Final Design  |   | April  | IDOT   |

| I 15 North - Phase  | e 3  |  |
|---|--|--|
| Speedway Boulevard to Apex  | Interchange  |  |
| Project Sponsors: NDOT  |  |  |
| Project Manager: Dwayne Wil   | kinson, P. E.  |  |
| (702) 671-8879  |  |  |
| <ul> <li>Project Description:</li> <li>This is the third phase of improvements to the I-15 North Corridor between US 95 and</li> </ul>                        | Schedule:<br>Planning:   |  |
| <ul><li>Apex Interchange.</li><li>Widen I-15 from four lanes to six lanes from<br/>Speedway Boulevard to the Apex</li></ul>                                   | Complete<br>Environmental<br>Phase:<br>Complete                | Begin Project<br>Speedway Blvd End Project<br>Apex   |
| <ul> <li>Interchange.</li> <li>Construction new interchange between<br/>Speedway Boulevard and Apex Interchange</li> <li>Project length: 4.6 miles</li> </ul> | Final Design:  | 215<br>Bild<br>Bild<br>Bild  |
|   | Project Cost Rang  |  |
|   | Engineering:   | le.  |
|   | \$10 - \$12 million  |  |
|   | Right-of-Way:<br>\$3 - \$3.6 million                           |  |
| Project Benefits:   | Construction:  |  |
| Improve safety  | \$75 - \$85 million  |  |
| Reduce trip times   | Total Project Cost:  |  |
| <ul> <li>Improve access to areas planned for<br/>development in North Las Vegas</li> </ul>  | \$88 - \$101 million   |  |
| Improve operations  | What's Changed S   | Since Last Update?   |
| Increase capacity   | Scope - No change  | ·  |
|   | <ul><li>Schedule - No chnag</li><li>Cost - No change</li></ul> | ge   |
| Project risks:  | Financial Fine Poi   | nts(Key Assumptions):  |
| <ul> <li>Funding for Final Design has not been<br/>indentified in the STIP</li> </ul>   |  | d for phase 3: \$0 (design phase not started)<br>d for I 15 North Environmental phase: \$875,000 |
| <ul> <li>Timely completion of design</li> </ul>   |  | %) is to approximate midpoint of construction  |
| <ul> <li>Right of Way for new interchange has not<br/>be determined</li> </ul>  |  | project has not yet been identified  |
| <ul> <li>Uncertainty of proposed Sheep Mountain<br/>Parkway terminus</li> </ul>   |  |  |
| Environmental 0 50<br>complete  | 100  | <b>TEVADA</b>  |
| Design Complete   | 100  | April<br>2016  |

| l 15 North - Phase   | 4   |  |
|--|---|--|
| I 15 / CC 215 Northern Beltway   | Interchange   | Participant of the second seco |
| Project Sponsor: ND0   | т   |  |
| Project Manager: Dwayne Wilk   | inson, P. E.  |  |
| (702) 671-8879   |   | a and the second s   |
| Project Description:   | Schedule:   | PRELIMINARY  |
| This is the last of four phases of improvements to<br>the I-15 North Corridor between US 95 and Apex<br>Interchange (15 miles)<br>Construct new ramps to complete a system-to-<br>system interchange configuration at the I-15 /<br>CC-215 Las Vegas Beltway interchange<br>Improvements will be constructed generally<br>within the existing I-15 and CC-215 Rights-of-<br>Way. However, 1 to 4 acres may be required to<br>construct the project | Planning:<br>Complete<br>Environmental:<br>Complete<br>Final Design:<br>Start 2015 - 2019<br>Construction:<br>2019 - 2022 |  |
|  | Project Cost Range<br>Engineering:<br>\$8.8 - \$13.8 million<br>Right-of-Way:<br>\$1.8 - \$3.2million                     |  |
| Project Benefits:  | Construction:   |  |
| <ul> <li>Improve safety</li> <li>Reduce trip times</li> <li>Improve access to areas planned for<br/>development in North Las Vegas</li> </ul>  | \$130.1 - \$138.7 million<br><b>Total Project Cost:</b><br>\$140.7 - \$155.7 million                                      |  |
| <ul> <li>Improve operations with full freeway-to-<br/>freeway connectivity</li> </ul>  | What's Changed Si   | nce Last Update?   |
| Increase capacity  | <ul> <li>Scope - No Change</li> <li>Schedule - No Change</li> <li>Cost - Updated</li> </ul>                               |  |
| Project risks:   | Financial Fine Poin   | ts(Key Assumptions):   |
| Cost and schedule impact of stucture design  | Total funding expended for  | or preliminary engineering: \$1,166,000  |
| Cost and schedule impact of utility relocations  | <ul> <li>Total funding expended for</li> </ul>  | or I-15 North environmental phase: \$875,000   |
| Timely completion of preliminary engineering   |   | proximate midpoint of construction   |
| <ul> <li>Railroad involvement - UPRR permits &amp;<br/>agreement amendment</li> </ul>  | -   | this project has not yet been identified<br>n funds will influence project construction staging  |
| Availability of construction funds   |   | - F - J  |
| • Acquisition of 1 to 4 acres may be required to construct the project   |   |  |
| % Environmental 0 50<br>Complete   |   |  |
| 6 Design Complete  | 100   | April 2016   |

| Project NEON Design  | -Build   |   |  |
|--|--|---|--|
| I-15 Sahara to Spaghetti Bowl  |  |   |  |
| Project Sponsor: ND  | от   |   |  |
| Project Manager: Dale Kel  | ler, P.E.  |   |  |
| (775) 888-7603   |  |   |  |
| Project Description:   | Schedule:  |   |  |
| <ul> <li>HOV Direct Connector from US 95 to I 15 and I-<br/>15 widening improvements from Spaghetti Bowl<br/>to south of Sahara; Add/Drop lanes at<br/>Oakey/Wyoming</li> <li>Local Access Improvements to Las Vegas</li> </ul>      | Planning:<br>Complete<br>Environmental:<br>Complete  |   |  |
| Downtown Redevelopment<br>New access to Alta<br>I-15/Charleston Interchange Reconstruction<br>Project Length: 4.83 miles<br>*This project now includes what was previously<br>Phases 1-4.  | Release Final RFP:<br>Complete<br>Selection of Design-<br>Builder:<br>October 2015   |   |  |
|  | Construction:<br>Spring 2016   |   |  |
|  | Project Cost Rang<br>Engineering:<br>\$34 - \$36 Million<br>Right-of-Way and Utiliti<br>\$285 - \$295 Million<br>Construction: |   |  |
| <ul> <li>Project Benefits:</li> <li>Will accommodate anticipated traffic increases</li> <li>New access to Downtown Redevelopment</li> <li>Reduce congestion along local streets and I-<br/>15</li> <li>Extends HOV System</li> </ul> | \$525 - \$575 Million<br>Construction Engineeri<br>\$40 - \$50 Million<br>Total Project Cost:<br>\$850 - \$900 Million         | ng:   |  |
|  |  | ince Last Update?<br>e-evaluation is approved<br>Design-Build Contract November 2015          |  |
| Project risks:   | Financial Fine Poir  | nts(Key Assumptions):   |  |
| <ul><li>Complex construction in a high volume dense<br/>urban area</li><li>Complexity in maintaining traffic, staging,</li></ul>   |  | to 2020 approximate midpoint of construction  |  |
| <ul> <li>relocating utilities and reducing impacts</li> <li>Complex right-of-way issues may impact<br/>schedule and cost</li> </ul>  |  | e, Local and Regional Funding will be required oproved the authority to bond for the Project. |  |
| % Environmental 0 50<br>Complete   | 100  | TEVADA  |  |

| I 15 Urban Resort Corric  | lor Study   |               | sort Contrales |
|---|---|---------------|----------------|
| Project Sponsor: NDOT   |   |               |                |
| Senior Project Manager: J   | eff Lerud   | Ĵ             |                |
| (702) 671-8865  |   |               |                |
| Project Description:  | Schedule:   |               |                |
| <ul> <li>The I-15 Urban Resort Corridor Study along<br/>I-15 from I-215 (Bruce Woodbury Beltway)<br/>to the south, to US 95 (Spaghetti Bowl) to<br/>the north.</li> </ul> | Planning:<br>Completed<br>Environmental:                      | EEGIN STUDY   | +++            |
| • Enhance access and mobility within the resort corridor; develop a phased implementation strangery for future  | TBD<br>Final Design:  |               | ***            |
| implementation stragegy for future<br>improvements to I-15 in the resort corridor<br>area in addition to currently planned<br>improvements.                               | TBD<br>Construction:<br>TBD                                   |               |                |
| <ul> <li>Prepare an early action plan for near-term<br/>improvements to enhance mobility and<br/>operations.</li> </ul>   |   | Aut           |                |
|   | Project Cost Rang   | je:           |                |
|   | Engineering:<br>TBD   |               |                |
|   | Right-of-Way:   |               |                |
|   | TBD   |               |                |
| Project Benefits:   | Construction:   |               |                |
| <ul> <li>Improve capacity, operations, safety,</li> </ul>   | TBD   |               |                |
| <ul><li>access and mobility.</li><li>Meet stakeholders/public expectations.</li><li>Improve quality of life.</li></ul>  | Total Project Cost:<br>TBD                                    |               |                |
| Support economic development.   | What's Changed S  | Since Last Ur | odate?         |
| Reduce trip times.  | Scope - No Change   |               |                |
|   | <ul> <li>Schedule - No Chan</li> </ul>                        | ge            |                |
|   | <ul><li>Cost - No Change</li><li>Planning Phase Con</li></ul> | npleted       |                |
| Project risks:  | Financial Fine Poi  | nts(Key Ass   | umptions):     |
| Consensus building among the resort owners.   | Total funding expende   | d: \$786,738  |                |
| Funding uncertainty.  |   |               |                |
| • Economic development along the corridor could require design changes affecting scope, schedule and budget.  |   |               |                |
| Planning complete   | 100   | April         |                |

| Project Sponsor: City of Henderson<br>Project Manager: Ryan Wheeler, P.E.<br>(702) 671-8876  |   |   |  |
|--|---|---|--|
| <ul> <li>Project Description:</li> <li>I-15 South Project from Sloan to Tropicana has been broken into nine (9) Project elements to address funding and constructability opportunities.</li> <li>This is one element of the I-15 South project.</li> <li>Construct new interchange at Bermuda Road.</li> </ul> | Schedule:<br>Planning:<br>Complete<br>Environmental:<br>Complete<br>Final Design:<br>2026 - 2027<br>Construction:<br>TBD                                    | Pebble Rd.<br>Cactus Ave.<br>Starr Ave.<br>Sloan Rd.  |  |
|  | Project Cost Rang<br>(Estimates per June 20<br>Engineering:<br>\$9.5 - \$10 M<br>Right-of-Way:  |   |  |
| <ul> <li>Project Benefits:</li> <li>Interchanges on I-15 reduce congested traffic on the main line and associated regional facilities.</li> <li>Connect Regional traffic.</li> </ul>   | \$1.5 - \$2 M<br>Construction:<br>\$93 - \$98 M<br>Total Project Cost:<br>\$104 - \$110 M   |   |  |
|  | Scope - No Change   | dule. Unfunded on 2035 RTP.   |  |
| <ul><li><b>Project risks:</b></li><li>Unit price and property escalation may affect project cost.</li><li>Funding uncertainty</li></ul>  | <ul> <li>Funding not available</li> <li>Total funding expende<br/>phases): \$3.5 million</li> <li>Inflation index distribut<br/>of construction.</li> </ul> | ints(Key Assumptions):<br>until 2026-2030 per current Financial Plan.<br>ed for I-15 South Environmental Studies (all<br>tion of 2% - 5% is to 2029 approximate midpoin<br>ncial Plan 2009): Q10 Extended (\$57.1M) and<br>0M). |  |
| % Environmental 0 50<br>Complete   | ) 100   | TEVADA  |  |

| Project Sponsor: Clark County<br>Project Manager: Ryan Wheeler, P.E.<br>(702) 671-8876   |   |  |  |
|--|---|--|--|
| Project Description:<br>I-15 South Project from Sloan to Tropicana<br>has been broken into nine (9) Project<br>elements to address funding and<br>constructability opportunities.<br>This is one element of the I-15 South<br>Project.<br>Construct overpass at Pebble Road and I-<br>15 | Schedule:<br>Planning:<br>Complete<br>Environmental:<br>Complete<br>Final Design:<br>TBD<br>Construction:<br>TBD  | Bion Rd.   |  |
| <ul> <li>Project Benefits:</li> <li>Interchanges on I-15 reduce congested traffic on the main line and associated regional facilities.</li> <li>Connect regional traffic.</li> <li>Improve origin destination time of travel.</li> </ul>   | Engineering:<br>\$6.5 - \$7 M<br>Right-of-Way:<br>\$8 - \$10 M<br>Construction:<br>\$51.5 - \$53 M<br>Total Project Cost:<br>\$66 - \$70 M<br>What's Changed S<br>• Scope - No Change<br>• Schedule - This proj | Estimates/Removal from RTP) Since Last Update?   |  |
| <ul> <li>Project risks:</li> <li>Unit price and property escalation may affect project cost.</li> <li>Lack of funding may push this project well into the future</li> </ul>  | <ul> <li>Funding not available<br/>Financial Plan. Project</li> <li>Total funding expende<br/>phases): \$3.5 million</li> </ul>   | ints(Key Assumptions):<br>until 2040. Project was removed from current<br>t costs will be impacted due to inflation.<br>ed for I-15 South Environmental Studies (all<br>ncial Plan 2009): Private Developers (\$30M) |  |
|  | phases): \$3.5 million Funding Source (Finan 100  |  |  |

| Project Sponsor: City of Henderson<br>Senior Project Manager: Ryan Wheeler<br>(702) 671-8876   |   |   |  |
|--|---|---|--|
| <ul> <li>Project Description:</li> <li>I-15 South, from Sloan Road to Tropicana Ave.<br/>has been broken into nine packages to address<br/>funding and constructability opportunities.</li> <li>This project is one piece of the overall I-15 South<br/>Corridor</li> <li>Construct a new interchange at Starr Avenue<br/>with on &amp; off-ramps</li> <li>Connect to Las Vegas Blvd (east side) and Dean<br/>Martin Drive (west side)</li> <li>I-15 over Starr Avenue and shifted 50 ft. to the<br/>east of the existing I-15.</li> </ul> | Schedule:<br>Planning:<br>Complete<br>Environmental:<br>Complete<br>Final Design:<br>2010-2016<br>Construction:<br>2017-2018  | Pebble Rd.<br>Gactus Ave.<br>Bermuda Rd.<br>Sioan Rd.   |  |
| <ul> <li>Project Benefits:</li> <li>Improve access to I-15 with new interchange</li> <li>Connect east-west regional traffic from Las Vegas Blvd to/from Dean Martin Drive</li> <li>Improve I-15 mainline capacity</li> </ul>   | Project Cost Range<br>(Environmental Phase E<br>Preliminary Engineerin<br>\$10 - \$11 M<br>Right-of-Way:<br>\$8 - \$14 M<br>Construction:<br>\$40 - \$58 M<br>Total Project Cost:<br>\$58 - \$83 M    | stimates)   |  |
|  |   | Since Last Update?  |  |
| <ul> <li>Project risks:</li> <li>Uncertain Right of Way costs</li> <li>Material and labor cost escalation</li> <li>Availability of funding</li> <li>Utility &amp; bill board relocation</li> <li>Cell phone tower, re-location potential or avoidance</li> </ul>   | <ul> <li>Total funding expended</li> <li>Total funding expended<br/>million</li> <li>Inflation index distributi<br/>construction.</li> <li>Funding Source (RTP 2<br/>SAFETEA-LU Priority F</li> </ul> | ints(Key Assumptions):<br>d for Starr Interchange: \$122,500<br>d for I-15 South Environmental Studies (all phases): \$3.<br>ion of 2% - 5% for year 2018 approximate midpoint of<br>2035): Interstate Maintenance Discretionary (\$3.44M),<br>Project (\$7.20M), Local Funds (\$12.98 M), STP Clark<br>I Public Lands Highways (\$1.19 M). |  |
| % Environmental 0 50<br>Complete 0 50  | 100   | <b>TEVADA</b>   |  |

| l 15 South - Las Vegas E   | Boulevard   | 41 <b>**</b>  |  |
|--|---|---|--|
| St. Rose Parkway to Sunset Road<br>Project Sponsor: Clark County<br>Project Manager: Jason S. Tyrrell, P.E.  |   |   |  |
|  |   |   |  |
|  |   |   |  |
| <ul> <li>Project Description:</li> <li>I-15 South from Sloan to Tropicana has been broken into nine (9) Project elements to address funding and constructability opportunities.</li> <li>This is one element of the I-15 South Project.</li> <li>Widening of Las Vegas Boulevard (parallel to I-15) from St. rose Parkway (SR 146) to Sunset Road from 2 to 3 lanes in each direction.</li> <li>Project Length: 7.2 miles</li> </ul> | Schedule:<br>Planning:<br>Complete<br>Environmental:<br>Complete<br>Final Design:<br>Package 1- Complete,                 | 953<br>Las Vegas<br>North Las<br>Vegas Enocement<br>Sunset Road<br>933<br>Pebble Rd.  |  |
| <ul> <li>This project will be constructed in two packages:</li> <li>Package 1: Las Vegas Boulevard from Silverado to Sunset - *Completed as of July 2011</li> <li>Package 2: Las Vegas Boulevard from St. Rose to Silverado Ranch</li> </ul>   | Package 2- 70%<br>Construction:<br>Package 1 -Complete,<br>Package 2 TBD  | Cactus Ave.<br>Starr Ave.<br>Bermuda Rd.<br>Sloan Rd.<br>Sloan Rd.<br>BEGIN PROJECT:<br>St. Rose Pkwy.  |  |
|  | Project Cost Range<br>(Environmental phase es<br>Engineering:<br>\$4 - \$4.5 M<br>Right-of-Way:<br>\$0                    |   |  |
| <ul> <li>Project Benefits:</li> <li>Increase capacity</li> <li>Improve safety</li> <li>Improve access</li> <li>Reduce trip times</li> <li>Reduce vehicle emissions</li> </ul>  | Construction:<br>\$31.5 - \$33 M<br>Total Project Cost:<br>\$35.5 - \$37.5 M  |   |  |
| <ul><li>Reduce idling</li><li>Improve driver comfort</li></ul>   | <ul> <li>What's Changed Sin</li> <li>Scope - No Change</li> <li>Schedule - No Change</li> <li>Cost - No Change</li> </ul> |   |  |
| <ul> <li>Project risks:</li> <li>Complexity in maintaining traffic staging, relocating utilities and reducing impacts to traveling public.</li> </ul>  | <ul> <li>Total NDOT Funding Exp</li> <li>Total funding expended for million</li> </ul>                                    | ts(Key Assumptions):<br>bended for LV Blvd.: \$4.3 M<br>or I-15 South Environmental studies (all phases): \$3.9<br>n of 2% - 5% is to 2011 approximate midpoint of<br>ark County (\$8.3M) |  |
| % Environmental 0 50<br>Complete   | 0 100   | TEVADA  |  |
| % Design Complete  | 0 100   | April <b>VDOT</b>   |  |

| I 15 South - Phase 2  | 2A/2B  |   |
|---|--|---|
| Sloan Road to Blue Diamo  | nd (SR-160)  |   |
| Project Sponsor: N  | DOT  |   |
| Project Manager: Ryan Wł  | neeler, P.E.   |   |
| (702) 671-8876  |  |   |
| Project Description:  | Schedule:<br>Planning:   |   |
| <ul> <li>I-15 South project from Sloan to Tropicana has been broken into nine (9) project phases to address funding and constructability opportunities.</li> <li>This is one element of I-15 South Project.</li> <li>Widen I-15 from Sloan Road to Blue Diamond Road from 6 to 10 lanes.</li> <li>Project Length: 8.2 miles</li> <li>This project has been divided in two phases:</li> <li>Phase 2A: Widening I-15 from Sloan to Blue Diamond (SR160) 6 to 8 lanes</li> </ul> | Complete<br>Environmental:<br>Complete<br>Final Design:<br>TBD<br>Construction:<br>TBD           | Las Vegas<br>Van Vegas<br>North Las<br>Vegas<br>Pototh Las<br>Vegas<br>North Las<br>Vegas<br>Pototh Las<br>Vegas<br>North Las<br>Vegas<br>Pototh Las<br>Vegas<br>North Las<br>Vegas<br>Pototh Las<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas<br>Vegas |
| <ul> <li>Phase 2B: Widen from Sloan to Blue<br/>Diamond (SR160) 8 to 10 lanes, restripe<br/>collector-distributor ramps from Blue<br/>Diamond (SR160) to Tropicana Ave,<br/>replace concrete section between I-215 &amp;<br/>Tropicana Ave and replace Tropicana<br/>Interchange.</li> </ul>  | Project Cost Rang  | BEGIN PROJECT:<br>L15 South/<br>Sloan Road  |
|   | (Estimates per June 20 <sup>7</sup>  |   |
|   | Engineering:   |   |
|   | \$43 - \$44 M  |   |
|   | Right-of-Way:  |   |
| Project Benefits:   | Construction:  |   |
| Increase capacity   | \$476 - \$505 M  |   |
| Improve safety  | Total Project Cost:  |   |
| <ul><li>Improve access</li><li>Reduce trip times</li></ul>  | \$519 - \$549 M  |   |
| Reduce vehicle emissions  | What's Changed S   | Since Last Update?  |
| <ul><li> Reduce idling</li><li> Improve driver comfort</li></ul>  | <ul> <li>Scope - No Change</li> <li>Schedule - No Chan</li> <li>Cost - adjusted per .</li> </ul> | 0   |
| Project risks:  | Financial Fine Poi   | ints(Key Assumptions):  |
| • Complexity in maintaining traffic staging, relocating utilities and reducing impacts to traveling public.   | • Funding not available u  |   |
| Sloan Interchange improvements to be<br>constructed prior to widening to<br>accommodate additional lanes  | . , .  | ion of 2% - 5% is to approximate midpoint of  |
| Environmental 0 50<br>Complete 0 50   |  |   |
| Design Complete   | . 100  | 2016  |

| Project Sponsor: City of H<br>Project Manager: Ryan Wh<br>(702) 671-8876   |  |   |  |
|--|--|---|--|
| <ul> <li>Project Description:</li> <li>I-15 South Project from Sloan to Tropicana has been broken into nine (9) project elements to address funding and constructability opportunities.</li> <li>This is one element of the I-15 South Project.</li> <li>Reconstruct interchange at Sloan Road.</li> </ul> | Schedule:<br>Planning:<br>Complete<br>Environmental:<br>Complete<br>Final Design:<br>TBD<br>Construction:<br>TBD   | Pebble<br>Cactus A<br>Starr A<br>Bermuda P                        | ve. Henderson 564  |
| <ul> <li>Project Benefits:</li> <li>Interchanges on I-15 reduce congested traffic on the main line and associated regional facilities.</li> <li>Connect Regional traffic.</li> <li>Improve origin destination time of travel.</li> </ul>   | Project Cost Rang<br>(Estimates per June 20<br>Engineering:<br>\$12.5 - \$13 M<br>Right-of-Way:<br>\$23.5 - \$24.5 M<br>Construction:<br>\$119.5 - \$124.5 M<br>Total Project Cost:<br>\$155.5 - \$162 M |   |  |
|  | What's Changed S<br>• Scope - No Change<br>• Schedule - No Change<br>• Cost - adjusted per .   | ge  | odate?   |
| <ul> <li>Project risks:</li> <li>Unit price and property escalation may<br/>affect project cost.</li> <li>Sloan Interchange to be constructed prior<br/>to widening to accommodate additional<br/>lanes</li> </ul>   | phases): \$3.5 million   | until 2026-2030 pe<br>d for I-15 South En<br>ion of 2% - 5% is to | r current Financial Plan.<br>avironmental Studies (all<br>o 2029 approximate midpoin |
| Environmental 0 50<br>Complete   | ) 100  |   | TEVADA   |

| I 15 South - Stateline t<br>Project Sponsor: NE<br>Project Manager: Ryan Who<br>(702) 671-8876  | ЮТ   |  |
|---|--|--|
| <ul> <li>Project Description:</li> <li>Reconstruct interchange ramps at Primm,<br/>Jean and Sloan Interchanges to address<br/>safety issues.</li> <li>Signing improvements with DMS signs on I-<br/>15.</li> <li>Shoulder improvements.</li> </ul>                      | Schedule:<br>Planning:<br>2013 - 2015<br>Environmental:<br>TBD<br>Final Design:<br>TBD<br>Construction:<br>TBD   |  |
| <ul> <li>Project Benefits:</li> <li>Update ramp geometrics to current standards.</li> <li>Decrease congestion.</li> <li>Improve communications and driver awareness with message signs.</li> <li>Improve on/off ramps at Primm, Jean and Sloan Interchanges.</li> </ul> | Project Cost Rang<br>Engineering:<br>\$3 - \$4 M<br>Right-of-Way:<br>TBD<br>Construction:<br>\$35 - \$50 M<br>Total Project Cost:<br>\$38 - \$54 M<br>What's Changed S<br>• Scope -Scope modifi<br>• Schedule - No Change. | S <b>ince Last Update?</b><br>ed to Safety project   |
| <ul> <li>Project risks:</li> <li>Uncertainty of future construction materials and labor costs.</li> <li>Complex construction in a high volume rural area may affect schedule and costs.</li> <li>Funding uncertainty.</li> </ul>  | <ul><li>Total funding expended</li><li>Funding: Government \$</li></ul>  | nts(Key Assumptions):<br>I: \$0<br>Services Tax \$52 Million<br>to approximate midpoint of construction. |
| Planning Scoping  | 100  | April<br>2016  |

| l 11 Phase 1   |  |  |
|--|--|--|
| Foothills Drive Grade Sep to Silverline I<br>Project Sponsor: NDC  |  | Para Basine y Real Parage Ball   |
| Senior Project Manager : Ryan V  | Vheeler, P.E.  |  |
| (702) 671-8876   |  |  |
| Project Description:<br>Project was originally to be delivered via a series of five<br>separate packages.<br>One package regarding tortoise fencing/plant salvaging<br>was completed ahead of the project<br>Realignment of US 93 / US 95 to create an access<br>controlled facility from Foothill Drive to Silverline Road<br>One new diamond Interchange along with one Frontage<br>Road will be constructed<br>Direct Connector Ramps from the new facility to and<br>from US 93 will be constructed<br>A railroad bridge will be constructed to re-connect the<br>previously severed trackes separated by US 93<br>Project length: 2.5 miles | Schedule:<br>Planning:<br>Complete<br>Environmental:<br>Complete<br>Final Design:<br>Complete<br>Construction:<br>Package 2A Complete<br>Contract awarded on Feb 10,<br>2015 to Fisher Sand &<br>Gravel<br>Notcie to Proceed issued<br>May 11th 2015<br>Project Cost Range:<br>(Final Design Phase Estimate:<br>Engineering:<br>\$5 - \$8 million<br>Right-of-Way: | s)   |
| <ul> <li>Project Benefits:</li> <li>Improves safety by eliminating a half-signal at US 93 and Railroad Pass Casino</li> <li>Improves operations for Trucks from US 95 to US 93</li> <li>Improves operations for peak trips from Boulder City to Las Vegas</li> <li>Improves local circulation</li> <li>Reconnects railroad tracks previously severed by US 93</li> <li>Connects Henderson's trail system with the River</li> </ul>   | \$10 - \$28 million<br>Construction (Completed Pf<br>\$1.4 million<br>Construction (All Packages)<br>\$85 - \$100 million<br>Total Project Cost:<br>\$100 - \$138 million<br>What's Changed Sinc   | e Last Update?   |
| Mountain Loop Trail <ul> <li>Completes initial phase of the Boulder City Bypass</li> </ul>   | Major earthwork construct  | ravel construction bid of \$83 Million<br>tion activities are underway<br>rainage structures are being constructed   |
| Project risks:   | Financial Fine Points  | <b>, , ,</b>   |
| <ul> <li>Right-of-Way acquisition schedule</li> <li>Final reports for NOA testing have been published<br/>and can be found on the main prject website at<br/>www.i-11phaseone.com</li> <li>NOA mitigation has been determined and Contractor<br/>will follow an approved NOA Management Plan</li> <li>Timely completion of the utility agreements and</li> </ul>   | <ul> <li>Total funding expended (Righ</li> <li>Total funding Expended for B</li> </ul>   | iminary Engineering & Environmental): \$7,459,449<br>it-of-Way): \$18,858,124<br>C Bypass Environmental studies (all phases): \$5,199,679<br>onstruction of Phase 2A: \$1.4 million (actual) |
| Associated ammendments   |  |  |
| % Row Complete   |  | April<br>2016  |

| l 11 Phase  | 2   |  |                       |
|---|---|--|-----------------------|
| Silverline Road north of US 95 to t<br>Project Sponsor: Nevada Departr<br>Project Partner: Regional Transporation C<br>Senior Project Manager: Ry   | nent of Transportation<br>ommision of Southern Nevada<br>an Wheeler, P.E.   |  | and the second second |
| (702) 671-887   |   |  |                       |
| <ul> <li>Project Description:</li> <li>Provide connection between Phase I from north of 1 US 95 to tie into the Hoover Dam Bypass at Nevad Interchange</li> <li>Provide limited access bypass to the south of Bould City for US 93 traffic</li> <li>4 lane divided highway facility</li> <li>Require several bridge structures over existing accroads and to provide wildlife access</li> <li>NDOT working with RTC to administer Design-Build Project length: 12.5 miles</li> <li>Project was approved to be administered using Des Build delivery method by the RTC Board of Commissioners following the passage of AB413 for tax index Bill</li> </ul> | a Complete<br>Environmental:<br>Complete<br>Final Design:<br>2015-2016<br>Construction:<br>2015-2018  | HINDERSE DUBLICATION OF THE STATE OF THE STA | r City                |
| Project Benefits:<br>Reduce congestion of US 93 through Boulder Ci<br>Provide additional safety to existing US 93 within<br>Boulder City<br>Decrease travel time from Las Vegas to  |   |  |                       |
| Nevada/Arizona border   | <ul> <li>What's Changed Sind</li> <li>Schedule - RTC of South<br/>Contract</li> <li>Las Vegas paving was the<br/>issued on April 20, 2015</li> <li>Cost - \$225 million was Indiana Statement State</li></ul> | nern NV administering Phase 2 as a Design-<br>ne successful Design-Builder; a notice to pro  |                       |
| Project risks:  | Financial Fine Points   | (Key Assumptions):   |                       |
| <ul> <li>Difficult design &amp; construction issues in a mountainous terrain may affect cost &amp; schedule.</li> <li>Final reports for NOA testing have been publishe and can be found on the main project website at www.i-11nv.com</li> <li>NOA mitigation has been determined and Contra will follow an approved NOA Management Plan</li> </ul>   | <ul> <li>Total funding Expended for</li> <li>Inflation escalation (4%) is to</li> <li>Federal Funding is covering</li> </ul>  | 0,193,778<br>BC Bypass environmental studies (all phases): \$5,<br>o 2016 approximate midpoint of construction.<br>majority of the work through reimbursement of RT<br>x indexing revenues advanced construction mecha   | C Southern            |
| 0   | 50 100  |  |                       |
| % Design Complete   | 50 100  |  | DA                    |
| % ROW Complete  | 50 100  | April April  | 0.000                 |
| % Construction 0  | 50 100  | 2016   |                       |

| US 95 Northwest - Pha   |   |  |
|---|---|--|
| Durango Drive to Kyle Canyon Road   |   | and the second s   |
| Project Sponsor: ND   | Project Sponsor: NDOT   |  |
| Project Manager: Jenica Ke  | ller , P.E.   |  |
| (775) 888-7592  |   |  |
| Project Description:<br>This is the second phase of the US 95 Northwest<br>Project that extends from Washington Avenue to | Schedule:<br>Planning :<br>Complete   | The second   |
| Kyle Canyon Road<br>Alleviate congestion within the corridor by<br>increasing capacity                                    | Environmental :<br>Complete   | Accept one<br>Accept on Marine Mari  |
| Widen Durango Drive to Kyle Canyon Road to 6 lanes  | Final Design:   | in the second se   |
| Project length: 2.45 miles  | Complete in 2016<br>Advertise:<br>2016  | Grand Tetra D<br>Grand Tetra D<br>Connect Te |
|   |   | W Centernal Physics  |
|   | Project Cost Rang<br>(Environmental Phase I   |  |
|   | Engineering (All Phase  | -  |
|   | \$2 - \$3 million   | -,   |
|   | Right of Way (All Phase   | es):   |
|   | \$0, No acquisitions requi  | red  |
| Drois of Donofito   | Construction (All Phase   | es):   |
| Project Benefits:   | \$67 - \$73 million   |  |
| Increase capacity   | Construction (2B):  |  |
| <ul><li>Improve safety</li><li>Improve access</li></ul>   | \$29 - \$35 million   |  |
| Meet stakeholder/public expectations  | Total Project Cost (All I   | Phases) :  |
| Reduce trip times   | \$69 - \$76 million   |  |
| <ul><li>Reduce vehicle emissions</li><li>Reduce idling</li></ul>  | What's Changed S  | inco Last Undato?  |
| Beautify the corridor   | What's Changed S  | ance Last opuale?  |
| Improve driver comfort  | <ul> <li>Scope - No change</li> <li>Schedule - No change</li> <li>Cost - No change</li> </ul> | e  |
| Project risks:  | Financial Fine Poi  | nts(Key Assumptions):  |
| Unit price escalation may affect project cost   | Total funding expended  | for Phase 2: \$39.64 million   |
| Complex design issues may impact schedule     and scope   | <ul> <li>Total funding expended<br/>phases) : \$5 million</li> </ul>                          | for US 95 Northwest Environmental Studies (all   |
| <ul> <li>Complex right of way and utilities issues may<br/>impact schedule and cost</li> </ul>                            | <ul> <li>Inflation escalation (2.7<sup>4</sup></li> <li>Funding source : TBD</li> </ul>       | %) to midpoint of construction in 2018.  |
| Design complete   | 100   |  |

| US 95 Northwest - Pha  | se 3A  |  |   |
|--|--|--|---|
| Clark County 215 Interch   | ange   | 5  |   |
| Project Sponsor: NDOT, City Las Vegas and Clark County<br>Senior Project Manager: Jenica Keller, P. E.   |  |  |   |
|  |  |  |   |
| Project Description:   | Schedule:  |  | Der Toropa We                               |
| <ul> <li>This is the third phase of the US 95 Northwest project that extends from Washington Avenue to Kyle Canyon Road</li> <li>Construct new system to system interchange at CC 215</li> <li>This third phase is anticipated to be constructed in 5 subparts (A-E)</li> <li>Phase 3A: Ramps providing north to east, west to south and east to south movements as well as regional flood control facility work (2015)</li> </ul> | Planning:<br>Complete<br>Environmental:<br>Complete<br>Final Design:<br>Complete<br>Advertise:<br>Complete<br>Construction:<br>Start October 2015 -<br>Complete 2nd Quarter 2018<br>Project Cost Range:<br>(Construction Phase Estima<br>Engineering (All Phases):<br>\$14 - \$15 million<br>Right-of-Way (All Phases):<br>\$0 - \$1 million | The back of the ba |   |
| Project Benefits:  | Second Struction (All Phases):<br>\$200 - \$230 million  |  |   |
| <ul> <li>Increase capacity</li> </ul>  | Construction (3A):   |  |   |
| Improve safety   | \$41 - \$44 million  |  |   |
| Improve access     Most stakeholder/public expectations  | Total Project Cost (All Phas   | es).   |   |
| <ul> <li>Meet stakeholder/public expectations</li> <li>Reduce trip times</li> </ul>  | \$214 - \$246 million  | es).   |   |
| Reduce vehicle emissions   |  |  |   |
| Reduce idling  | What's Changed Sinc  | o Last Undat   | 2   |
| <ul> <li>Beautify corridor</li> <li>Improve driver comfort</li> </ul>  | <ul> <li>What's Changed Sinc</li> <li>Scope - No change</li> </ul>   |  |   |
|  | <ul> <li>Scope - No change</li> <li>Schedule - No change</li> </ul>  |  |   |
|  | Cost - No change   |  |   |
| Project risks:   | Financial Fine Points  | Kev Assump   | tions):                                     |
| Unit price escalation may affect project cost  | <ul> <li>Total funding expended for P</li> </ul>   |  | -   |
| <ul> <li>Complex right of way and utility issues may impact</li> </ul>   |  |  | ironmental Studies (all phases): \$5 millio |
| schedule and costs.  | <ul> <li>Inflation escalation (4%) to m</li> </ul>   |  |   |
|  | <ul> <li>Funding source:</li> </ul>  |  |   |
|  | Federal: \$25 million  |  |   |
|  | <ul> <li>State: \$1.3 million</li> </ul>   |  |   |
|  | Local: \$31.7 million  |  |   |
|  | 11000  |  |   |
| % Design Complete  | 100  |  |   |
| % Construction 0 50  | 100  | April  |   |
| Complete   |  | 2016   | <b>V</b> = <b>v</b> = -                     |

| US 95 Northwest - Pha   | ase 3B   |  |  |
|---|--|--|--|
| Clark County 215 Intercl  | nange  |  |  |
| Project Sponsor: NDOT, City Las Vega  | as and Clark County  | ry Datasy - 100  | Those Woothnys Ittings _ 210 _ 111   |
| Senior Project Manager: Jenica  | a Keller, P.E.   |  | 111  |
| (775) 888-7592  |  |  |  |
| Project Description:  | Schedule:  |  | Deer Lange Way   |
| <ul> <li>This is the third phase of the US 95 Northwest project that extends from Washington Avenue to Kyle Canyon Road</li> <li>Construct new system to system interchange at CC 215</li> <li>This third phase is anticipated to be constructed in 5 subparts (A-E)</li> <li>Phase 3B: major utility relocations (2018)</li> </ul> | Planning:<br>Complete<br>Environmental:<br>Complete<br>Final Design:<br>2015-2016  | Pare Handrar (2)<br>Hauri Handrar (2)<br>Hauri Handrar (2)<br>Hauri Hanga Ara<br>Brass Monotory Bert<br>Conference Center Blact<br>Conference Center Blact | a port and a port of the second secon |
| <ul> <li>Project Benefits:</li> <li>Relocation of major utilities allows the balance of the project to be constructed</li> <li>Improve safety</li> <li>Meet stakeholder/public expectations</li> </ul>  | Project Cost Range<br>(Environmental Phase Est<br>Engineering (All Phases)<br>\$14 - \$15 million<br>Right of Way (All Phases)<br>\$0 - \$1 million<br>Construction (All Phases)<br>\$200 - \$230 million<br>Construction (3B):<br>\$13 - \$15 million<br>Total Project Cost (All Phases)<br>\$214 - \$246 million | stimates):<br>:<br>):<br>:):   |  |
|   | <ul> <li>What's Changed Sir</li> <li>Scope - No change</li> <li>Schedule - No change</li> <li>Cost - No change</li> </ul>  | nce Last Upda  | ate?   |
| Project risks:  | Financial Fine Point   | ts(Key Assun   | nptions):  |
| <ul> <li>Unit price escalation may affect project cost</li> </ul>   | Total funding expended for   | or Phase 3: \$20.46  | million  |
| <ul> <li>Complex right of way and utility issues may<br/>impact schedule and cost</li> </ul>  | <ul> <li>Total funding expended for US 95 Northwest Environmental Studies (all phases): \$5 million</li> <li>3B: inflation escalation (4%) to midpoint of construction 2019</li> <li>Funding source: TBD</li> </ul>  |  |  |
| % Design Complete<br>% ROW Complete   |  | April<br>2016  |  |

| US 95 Northwest - Pha   | ase 3C   |  |  |
|---|--|--|--|
| Clark County 215 Interc   | hange  |  |  |
| Project Sponsor: NDOT, City of Las Vegas and Clark County   |  | ry Bolivary 20   |  |
| Senior Project Manager: Jenic   |  | -  | JII.   |
| (775) 888-7592  |  | and proved   |  |
|   | Oshadular  |  |  |
| <ul> <li>Project Description:</li> <li>This is the third phase of the US 95 Northwest project that extends from Washington Avenue to Kyle Canyon Road</li> <li>Construct new system to system interchange at CC 215</li> <li>This third phase is anticipated to be constructed in 5 subparts (A-E)</li> <li>Phase 3C: widen CC 215 interchange at Sky Pointe, provide local access to Sky Pointe and Centennial (2021)</li> </ul> | Schedule:<br>Planning:<br>Complete<br>Environmental:<br>Complete<br>Final Design:<br>Ongoing   | Part Haster (C)<br>Hautes Harter (C)<br>Faint Waster Are<br>Aver High Are<br>Orderonal Center Blact<br>Optional Center Blact | Der Tarrys Hill<br>Der Ta |
| Project Benefits:<br>Increase capacity<br>Improve safety<br>Improve access<br>Meet stakeholder/public expectations<br>Reduce trip times<br>Reduce vehicle emissions   | Project Cost Range<br>(Environmental Phase Es<br>Engineering (All Phases)<br>\$14 - \$15 million<br>Right of Way (All Phases<br>\$0 - \$1 million<br>Construction (All Phases<br>\$200 - \$230 million<br>Construction (3C):<br>\$56 - \$64 million<br>Total Project Cost (All Ph<br>\$214 - \$246 million | stimates):<br>:<br>):<br>s):   |  |
| <ul><li>Reduce idling</li><li>Beautify corridor</li></ul>   | What's Changed Sir   | nce Last Upda  | ate?   |
| Improve driver comfort  | <ul><li>Scope - No change</li><li>Schedule - No change</li><li>Cost - No change</li></ul>  |  |  |
| Project risks:  | Financial Fine Point   | ts(Key Assum   | nptions):  |
| Unit price escalation may affect project cost   | Total funding expended for   | or Phase 3: \$20.46 i  | million  |
| <ul> <li>Complex right of way and utility issues may<br/>impact schedule and cost</li> </ul>  | <ul> <li>Total funding expended for US 95 Northwest Environmental Studies (all phases) \$5 million</li> <li>3C: inflation escalation (4%) to midpoint of construction 2025</li> <li>Funding source: TBD</li> </ul>   |  |  |
| % Design Complete<br>% ROW Complete   |  | April<br>2016  | <b>VEVADA</b><br>DOT   |

| US 95 Northwest - Pha   | ase 3D   |  |
|---|--|--|
| Clark County 215 Interc   | hange  | B  |
| Project Sponsor: NDOT, City Las Vega  | as and Clark County  |  |
| Senior Project Manager: Jenica  | a Keller, P.E.   |  |
| (775) 888-7592  |  |  |
| Project Description:  | Schedule:  | 3 Dectarge My  |
| <ul> <li>This is the thrid phase of the US 95 Northwest project that extends from Washington Avenue to Kyle Canyon Road</li> <li>Construct new system to system interchange at CC 215</li> <li>This third phase is anticipated to be constructed in 5 subparts (A-E)</li> <li>Phase 3D: widen CC 215 interchange at John Herbert and provide local access to Oso Blanca (2024)</li> </ul> | Planning:<br>Complete<br>Environmental:<br>Complete<br>Final Design:<br>Ongoing  | Team Nanther (C)<br>Team Nanther |
|   | (Environmental Phase E<br>Engineering (All Phases<br>\$14 - \$15 million<br>Right of Way (All Phase<br>\$0 - \$1 million | s):<br>es):  |
| Project Benefits:   | Construction (All Phase<br>\$200 - \$230 million   | es):   |
| <ul> <li>Increase capacity</li> <li>Improve safety</li> <li>Improve access</li> <li>Meet stakeholder/public expectations</li> <li>Reduce trip times</li> </ul>  | Construction (3D):<br>\$61 - \$72 million<br>Total Project Cost (All F<br>\$214 - \$246 million                          | Phases):   |
| <ul><li>Reduce vehicle emissions</li><li>Reduce idling</li></ul>  | What's Changed S   | ince Last Undate?  |
| <ul><li>Beautify corridor</li><li>Improve driver comfort</li></ul>  | <ul> <li>Scope - No change</li> <li>Schedule - No change</li> <li>Cost - No change</li> </ul>                            |  |
| Project risks:  | Financial Fine Poir  | nts(Key Assumptions):  |
| Unit price escalation may affect project cost   | Total funding expended   | for Phase 3: \$20.46 million   |
| <ul> <li>Complex right of way and utility issues may<br/>impact schedule and cost</li> </ul>  | \$5 million  | for US 95 Northwest Environmental Studies (all phases  |
| % Design Complete   |  | <b>EVADA</b>   |
| % ROW Complete  | 100  | April<br>2016  |

| US 95 Northwest - Pha   | ase 3E  |  |  |
|---|---|--|--|
|   |   |  |  |
| Clark County 215 Interchange  |   |  | All Annu   |
| Project Sponsor: NDOT, City Las Vega  | as and Clark County   |  | Constitution and the second se |
| Senior Project Manager: Jenic   | a Keller, P.E.  | and the second   |  |
| (775) 888-7592  |   |  |  |
| Project Description:  | Schedule:   |  | Cher Tarraya Way   |
| <ul> <li>This is the third phase of the US 95 Northwest project that extends from Washington Avenue to Kyle Canyon Road</li> <li>Construct new system to system interchange</li> <li>This third phase is anticipated to be constructed in 5 subparts (A-E)</li> <li>Phase 3E: final interchange ramps (2027)</li> </ul> | Planning:<br>Complete<br>Environmental:<br>Complete<br>Final Design:<br>Ongoing   | Pare Handrer (2)<br>Vauriaat Handrer (2)<br>Faar Waadsen Are<br>Avere Rage Are<br>Continence Contex Blact<br>Continence Contex Blact | A Designed and a desi |
| Drainet Demofiter   | Project Cost Range<br>(Environmental Phase Es<br>Engineering (All Phases)<br>\$14 - \$15 million<br>Right of Way (All Phases<br>\$0 - \$1 million<br>Construction (All Phases | stimates):<br>:<br>):  |  |
| Project Benefits:   | \$200 - \$230 million   |  |  |
| Increase capacity     Improve safety  | Construction (3E):  |  |  |
| Improve access  | \$29 - \$35 million   |  |  |
| Meet stakeholder/public expectations  | Total Project Cost (All Pr  | iases):  |  |
| Reduce trip times   | \$214 - \$246 million   |  |  |
| <ul> <li>Reduce vehicle emissions</li> <li>Reduce idling</li> </ul>   |   |  |  |
| <ul> <li>Reduce failing</li> <li>Beautify corridor</li> <li>Improve driver comfort</li> </ul>   | <ul> <li>What's Changed Sin</li> <li>Scope - No change</li> <li>Schedue - No change</li> <li>Cost - No change</li> </ul>  | nce Last Upda  | ate?   |
| Project risks:  | Financial Fine Point  | ts(Key Assun   | nptions):  |
| Unit price escalation may affect project cost   | Total funding expended for  |  |  |
| Complex right of way and utility issues may impact schedule and cost  |   |  |  |
| % Design Complete   |   | April<br>2016  |  |

| US 95 Northwest - P   | hase 5  |  |  |
|---|---|--|--|
| Kyle Canyon Road Inter  | rchange   |  |  |
| Project Sponsor: City of Las Ve   | egas and NDOT   | Bar and a second se |  |
| Senior Project Manager: Jeni  | ca Keller, P.E.   |  |  |
| (775) 888-7592  |   |  |  |
| Project Description:  | Schedule:   |  |  |
| <ul> <li>This is the fifth phase of the US 95<br/>Northwest Project that extends from<br/>Washington Ave to Kyle Canyon Road</li> <li>Alleviate congestion within the corridor by<br/>increasing capacity</li> <li>Provide new and improved freeway<br/>connections to improve regional<br/>connectivity, consistent with land use<br/>planning</li> <li>Construct new interchange at Kyle Canyon<br/>Road</li> </ul> | Planning:<br>Complete<br>Environmental:<br>Complete<br>Final Design:<br>Complete in 2016<br>Advertise:<br>2016  | Name Ar  |  |
| Project Benefits:   | Project Cost Rang<br>Engineering:<br>\$3 - \$4 million<br>Right-of-Way:<br>\$1 - \$2 million<br>Construction:   | je:  |  |
| Increase capacity   | \$19 - \$24 million   |  |  |
| <ul> <li>Improve safety</li> </ul>  | Total Project Cost:   |  |  |
| Improve access  | \$23 - \$30 million   |  |  |
| <ul> <li>Meet stakeholder/public expectations</li> </ul>  |   |  |  |
| Reduce trip times   | What's Changed S  | Since Last Update?   |  |
| Reduce vehicle emissions  | •   |  |  |
| <ul><li>Reduce idling</li><li>Beautify corridor</li></ul>   | <ul> <li>Scope - No change</li> <li>Schedule - No change</li> </ul>   |  |  |
| Improve driver comfort  | Cost - No change  |  |  |
| Project risks:  | Financial Fine Poi  | ints(Key Assumptions):   |  |
| Unit price escalation may affect project  | Total Expended for Fin  | al Design: \$0.92 million  |  |
| cost  |   | vironmental Studies (all US 95 Northwest   |  |
| <ul> <li>Complex design issues may impact<br/>schedule and scope</li> </ul>   | <ul> <li>phases): \$5 million</li> <li>Inflation escalation (4%) to midpoint of Construction in 2018</li> </ul> |  |  |
| • Complex right of way and utility issues may impact schedule and costs.  | <ul> <li>Inflation escalation (4%)</li> <li>Funding source: TBD</li> </ul>                                      |  |  |
| Design complete   | ) 100   | April<br>2016  |  |

| I 80 Robb to Vist   | a   | Rohl  | h to Vista  |
|---|---|---|---|
| Project Sponsor: ND<br>Senior Project Manager: Je<br>(702) 671-8865   | от  | Keeping   | 80<br>Reno/Sparks Moving  |
|   | 1   | Reeping   | veno/ opario wowing   |
| <ul> <li>Project Description:</li> <li>Make operational and capacity improvements to I-80 from Robb Drive to Vista Blvd.</li> <li>Make operational and capacity improvements to the I-80/I-580 interchange (Spaghetti Bowl)</li> <li>I-80 Robb Drive to Vista Boulevard Design-Build completed December 2013.</li> <li>Phase II scoping will commence after completion of the I-80 Robb to Vista design/build project.</li> <li>Project Length: 10.4 miles</li> </ul> | Schedule:<br>Planning:<br>2008 - 2014<br>Environmental:<br>TBD<br>Final Design:<br>TBD<br>Construction:<br>TBD  | Render<br>Sin Data<br>Sin D | Middrekt<br>Tort Warg<br>Bit<br>(55)<br>Sparts Inversion<br>Understein<br>Sparts Inversion<br>Understein<br>Sparts Inversion<br>Understein<br>Sparts Inversion<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Understein<br>Und |
| <ul> <li>Project Benefits:</li> <li>Improve operations and capacity along I-80.</li> <li>Improve safety</li> <li>Provide better connectivity between I-80 and I-<br/>580/US 395.</li> <li>Accommodate future projected traffic.</li> </ul>  | Project Cost Range<br>(Planning Phase Estimates<br>Engineering:<br>\$85 - \$105 million<br>Right-of-Way:<br>\$95 - \$125 million<br>Construction:<br>\$900 - \$1.1 billion<br>Total Project Cost:<br>\$1.08 billion - \$1.33 billion<br>What's Changed Sin<br>• Scope - No change | 3)  | ate?  |
|   | <ul> <li>Schedule - Planning ex</li> <li>Cost - No change</li> </ul>  | tended  |   |
| Project risks:  | Financial Fine Point  | ts(Key Assun  | nptions):   |
| <ul> <li>Limited Right-of-Way</li> <li>Phase II and beyond unfunded- delay in<br/>identifying needed funds will affect schedule<br/>and increase costs.</li> <li>Environmental process not started - Project<br/>cost, scope and schedule may be impacted.</li> <li>Resources may need to be reallocated to<br/>higher priority projects - project cost, scope<br/>and schedule may be impacted.</li> </ul>   | Total Funding Expended I  | by NDOT: \$140, 00<br>s to 2020 approxima   | 0<br>ate midpoint of construction   |
| Planning Complete   | 100   | April<br>2016   |   |

| US 395 North - McCarran Blvc  | to Stead Blvd   |                             |   |  |
|---|---|-----------------------------|---|--|
| Project Sponsor: ND   | от  | - I                         |   |  |
| Senior Project Manager: Jeff  |   | South The                   |   |  |
|   |   |                             | 7   |  |
| (702) 671-8865  |   | / /                         |   |  |
| <ul> <li>Project Description:</li> <li>Widen US 395 to increase capacity<br/>and improve traffic operations.</li> <li>Modify interchange ramps and cross<br/>streets as necessary to improve<br/>operations.</li> <li>Widen bridge structures at Stead,<br/>Lemmon Drive, Golden Valley,</li> </ul> | Schedule:<br>Planning:<br>TBD<br>Environmental:<br>TBD<br>Final Design:                           |                             | South Both  |  |
| <ul> <li>UPRR, Virginia Street, Panther<br/>Valley, Parr Blvd and Clear Acre<br/>Lane if necessary.</li> <li>Perpetuate drainage features.</li> <li>Replace and install new signs.</li> </ul>   | TBD<br>Construction:<br>TBD   |                             | A Contract of the second |  |
|   | Project Cost Range:   |                             |   |  |
|   | (Planning Phase Estimates)  |                             |   |  |
|   | Engineering:  |                             |   |  |
|   | \$7 - \$9 million   |                             |   |  |
| Drojaat Panafita  | Right-of-Way:<br>\$3 - \$6 million  |                             |   |  |
| Project Benefits:         • Relieve heavy peak hour   | \$3 - \$6 million<br>Construction:  |                             |   |  |
| congestion and reduces crashes  | \$70 - \$85 million   |                             |   |  |
| <ul><li>associated with congestion.</li><li>Reduces travel time.</li></ul>  | Total Project Cost:   |                             |   |  |
| Improves overall traffic operations.  | \$80 - \$100 million  |                             |   |  |
|   | What's Changed Since Last Update?   |                             |   |  |
|   | <ul> <li>Scope - No C</li> <li>Schedule - Th<br/>funding availa</li> <li>Cost - No Cha</li> </ul> | e project has be<br>bility. | en put on hold subject to   |  |
| Project risks:  | Financial Fine Poi  | nts(Key Assı                | umptions):  |  |
| Environmental requirements.   | Total funding expended: \$50,000  |                             |   |  |
| UPRR Clearance and requirements.  | <ul> <li>Inflation escalation (4%) is to approximate mid-point of<br/>construction</li> </ul>     |                             |   |  |
| <ul> <li>Unknown Right-of-Way and utility<br/>impacts.</li> </ul>   | No funding has  | been identified for         | r this project  |  |
| <ul> <li>Impact of new development in the region.</li> </ul>  |   |                             |   |  |
| Concurrent planning associated with the Pyramid Connector.  |   |                             |   |  |
| 0 50<br>Planning Complete:  | 100<br>   | April<br>2016               |   |  |

| Pyramid Highway/US 395 0  | Connection  |  |  |
|---|---|--|--|
| Project Sponsor: Washoe County RTC and NDOT   |   |  |  |
| Washoe RTC Project Manager: Do  | oug Maloy, P.E.   |  |  |
| NDOT Project Manager: Nick J  | ohnson, P.E.  | 29.01 E  |  |
| www.pyramidus395connec  | tion.com  |  | Anter and a second seco |
| Phone: (775) 888-73   |   |  |  |
| · · ·   | 1   |  |  |
| Project Description:  | Schedule:<br>Planning:  |  |  |
| Calle de la Plato to La Pasada- Transition from 4     Lane Arterial to 6 lane freeway             | Complete  | TATE RYBAWR  | VôđRtenou  |
| <ul> <li>La Pasada to Sparks Blvd Develop Pyramid</li> </ul>                                      | Environmental:  | STUDY ALTER  | NATIVES  |
| alignment into 6 lane freeway with frontage   | 2010 - 2016   | Burger in worker     Burger in Burger in Worker     Burger in Burger in Burger     Burger in Burger     Burger in Burger     Burger in Burger     Burger |  |
| <ul><li>roads.</li><li>Continue 6 lane freeway from Sparks Blvd. to</li></ul>                     | Final Environmental   | and a start  |  |
| Dics Dr. either on the Pyramid alignment with<br>frontage roads or on a separate alignment to the | Impact Statement<br>(FEIS):   | y  |  |
| <ul> <li>e Extend 6 lane freeway through Sun Valley to US-</li> </ul>                             | Winter 2014-2015  |  |  |
| 395   | Record of Decision  |  | - 1  |
| <ul> <li>Widen and improve Pyramid highway from Disc<br/>Dr. to Queen Way</li> </ul>              | (ROD):  |  | - H  |
| <ul> <li>Widen and extend Disc Dr. to Vista Blvd.</li> </ul>                                      | Fall 2016   | - MET  |  |
|   | Final Design:   | 1  | - /  |
|   | TBD   | -  |  |
|   | Construction:   |  |  |
|   | TBD   |  |  |
|   | Project Cost Range:   |  |  |
|   | (Planning phase estimates)  | )  |  |
|   | Engineering:  |  |  |
|   | \$40M - \$60M   |  |  |
|   | Right-of-Way:   |  |  |
| Project Benefits:   | \$100M - \$150M   |  |  |
| <ul> <li>Address congestion and safety along the</li> </ul>                                       | Construction:   |  |  |
| Pyramid Highway and McCarran Blvd.  | \$410M - \$660M   |  |  |
| <ul><li>Corridors</li><li>Provide alternative access to freeway system</li></ul>                  | Total Project Costs:  |  |  |
| <ul> <li>Improve safety</li> </ul>  | \$550M - \$870M   |  |  |
|   | What's Changed Sir  | nce Last Upda  | ate?   |
|   | • Scope - No change.  |  |  |
|   | -   | ated date for the  | ROD has been extended to   |
|   | <ul><li>2016</li><li>Cost - No change.</li></ul>                                    |  |  |
| Project risks:  | Financial Fine Points(Key Assumptions):   |  |  |
| <ul> <li>Construction in a dense urban residential area</li> </ul>                                | Total RTC Funding Expended - \$7,300,000  |  |  |
| <ul> <li>Funding sources for all phases not identified</li> </ul>                                 | <ul> <li>Inflation escalation (2.7%) to midpoint of construction in 2020</li> </ul> |  |  |
| <ul> <li>Complex right of way and utility issues may</li> </ul>                                   |   |  |  |
| impact schedule and costs.  |   |  |  |
| % Environmental 0 50<br>Complete  | 100   | April  |  |
|   |   | 2016   | <b>V</b>   |

| South Carson Street to Fairv   | iew Drive   | and the second se |
|--|---|---|
| Project Sponsor: NDC   | т   |   |
| Senior Project Manager: Je   | ff Lerud  |   |
| (702) 671-8865   |   |   |
| <ul> <li>Project Description:</li> <li>This project will be delivered in four packages.<br/>Construction is complete for Phase 2B Packages 1 &amp; 2.</li> <li>Phase 2B Package 3 &amp; 4 will complete the remainder of the project</li> <li>Construct 3 miles of 4 lane access controlled Freeway which will complete the nine mile system around the state Capitol.</li> <li>Complete the interchange at Fairview Drive - providing full traffic movements.</li> <li>Construct over four miles of sound walls to mitigate traffic noise.</li> </ul> | Schedule:<br>Planning:<br>Complete<br>Environmental:<br>Complete<br>Final Design:<br>Complete<br>Construction:<br>TBD   |   |
| <ul> <li>Construct flood control facilities including detention basins, channels, box culverts, and the Freeway drainage system.</li> <li>Project length: 3.37 miles.</li> </ul>   | Project Cost Range<br>(Final design phase estin<br>Engineering:<br>\$11 - \$13 million<br>Right-of-Way:   |   |
| <ul> <li>Project Benefits:</li> <li>Relieve traffic congestion on Carson Street through Carson City and local streets along the freeway corridor.</li> <li>Reduce travel times through the region.</li> <li>Provide flood control protection.</li> <li>Improve opportunities for economic development along the corridor and downtown.</li> </ul>  | <ul> <li>\$30 - \$32 million</li> <li>Construction:</li> <li>\$100 - \$150 million</li> <li>Total Project Cost:</li> <li>\$137 - \$190 million</li> <li>What's Changed Si</li> <li>Scope - Package 3 &amp; 4</li> <li>Schedule - TBD</li> <li>Cost - No change</li> </ul> | <b>ince Last Update?</b><br>4 will complete the remainder of the Freeway  |
| <ul> <li>Project risks:</li> <li>Project completion date will depend on the availability of funds.</li> <li>Concurrent utility relocation will be required.</li> <li>Changes in design standards could affect schedule and budget.</li> <li>New development along the corridor.</li> </ul>   | • Total funding expended:   | 6) to midpoint of construction in 2017.   |
|  | 100   |   |

# 4.0 COMPLETED MAJOR PROJECTS

As a part of the reporting requirements in Section 55.5 of AB 595, the Department is to report the number of major projects for which construction was completed during this quarter. For each completed project, the Department is to report on the following:

- 1. Whether the project was completed early or on time.
- 2. Whether the project remained within its planned scope.

3. Whether the project was completed for less than or for the amount of its budgeted expenses.

4. Any specific measures of transportation improvement resulting from the project.

For the quarter ending March 31, 2016, there were no completed projects.