# **Project Update**

**Spring-Summer 2016** 





#### **Description**

The USA Parkway Project is a transportation link between Interstate 80 (I-80) in Storey County and US Highway 50 (US 50) in Lyon County, approximately 18 miles total. A sixmile portion of the roadway already exists in Storey County servicing an industrial center. This estimated \$70 million project linking I-80 and US 50 will enhance local and regional access and mobility. It will provide an alternative route for traffic in case of an emergency or closure on I-80, US 50, or US 95A. USA Parkway will support planned land uses and economic development and will improve efficiency of freight movement from areas east of Reno to points south.

### **Current Status**


The Nevada Department of
Transportation (NDOT) completed
the NEPA process in December
2015, the Design-Build Procurement
process was completed and NDOT
issued the first Notice to Proceed
(NTP1) on January 11, 2016. Ames
Construction (Design-Builder) was
awarded the \$75.9M Contract. The
Design-Builder completed NTP1
work to gain approval to begin the
design phase. This work primarily

consisted of the Project Management Plan, Design Quality Control Plan and Construction Quality Control Plan and upon completion of this work received NTP2 on April 29, 2016. NTP2 allows the Design-Builder to proceed with design and construction. The design is progressing well, allowing the Design-Builder to be on schedule to start construction in June 2016. The Design-Builder has already submitted the Release for Construction (RFC) package for Work Area (WA) 1. RFC for WA 2.4 (Rough Grading) is scheduled for early June 2016 and the remainder of WA 2 RFC scheduled for late June 2016. These three packages have been completed and accomplished through a Project Team Partnership leading to 18 miles of construction work beginning this summer. The remaining package, WA 3, is scheduled for RFC in September 2016 and will construct the intersection of USA Parkway and US 50. All work is on schedule to be completed by December 2017.

### **Next Steps**

Ground breaking is scheduled to start in June 2016. The Project Team will continue with the completion of the design for all packages and complete construction by December 2017.

## **Process**



#### **Contact**

Pedro Rodriguez, NDOT Project Manager


Phone: (775) 888-7321

E-mail: prodriguez@dot.state.nv.us

Mail: 1263 S. Stewart St., Carson City, NV 89712

# **Project Alternative**





**Agency Participants** 







Local/State Agencies

**JACOBS**