

## **FIELD HARDENED ETHERNET SWITCH TEST PLANS**

### **1. DEVICE NAMING COORDINATION**

- 1.1. The System Integrator shall coordinate with the TMC/ROC to identify the device names for each device.
- 1.2. The System Integrator shall then send a request to TOTS to identify the network name, IP address, and any pertinent configuration information.

### **2. EXPLANATION – STANDALONE (SALT) TESTING**

- 2.1. The System Integrator shall work with the DEVICE VENDOR (if required by the testing form) and complete the NDOT specified SALT tests (non-network) on each unit of equipment after installation.
- 2.2. Conduct SALT testing on each unit of equipment as outlined on the NDOT provided testing form.
- 2.3. The System Integrator shall coordinate through the Resident Engineer and the Construction Crew to have an appropriate NDOT representative present for the onsite inspection.
- 2.4. The System Integrator shall submit the DEVICE vendor commissioning documents with the SALT testing to the Engineer for review and approval.
- 2.5. Supply a bucket truck and operator, or suitable equivalent equipment necessary to carry out procedures as required by the testing documents, at no direct payment.

**!!!\*\*THIS TEST PROCEDURE ONLY APPLIES TO FIELD HARDENED  
ETHERNET SWITCHES THAT COMMUNICATE BACK TO THE  
TRAFFIC OPERATIONS TECHNOLOGY SECTION (TOTS)\*\*!!!**

**FOR ALL OTHER SWITCHES, CONTACT AGENCY WHOSE NETWORK THEY WILL  
COMMUNICATE ON FOR TESTING PROCEDURES**

**FIELD HARDENED ETHERNET SWITCH (FHES) SALT PROCEDURE**

| TEST #   | SALT TEST PROCEDURE   | EXPECTED RESULT  | PASS / FAIL / NA |
|--|---|--|------------------|
| Switch Name:   |   | IP Address:  | GPS:             |
| TOTS Network Name:   |   | Associated Cabinet Name:   |                  |
| <i>Purpose and General Verification</i>  |   |  |                  |
| <p><b>System Integrator:</b> This SALT tests the proper installation of a functional FHES. The system integrator will use a laptop to perform this test. Using a terminal emulator, the integrator will be able to verify the FHES. is operational.</p> <p><b>General Verification:</b> For each test below, complete the FHES SALT Matrix, circling the "Pass" or "Fail" in the appropriate cell. Only indicate a "Pass" on this form if the entire matrix column related to the tested function passes for EACH FHES being tested.</p> |   |  |                  |
| <i>Equipment Information</i>   |   |  |                  |
| 1.   | Verify Switch information.  | <b>Manufacturer:</b> _____<br><b>Model:</b> _____<br><b>Serial Number:</b> _____<br><b>Firmware Ver.:</b> _____<br><b>MAC Address:</b> _____ | Pass / Fail      |
| <i>Equipment Verification</i>  |   |  |                  |
| 2.   | Determine what method is used to connect the switch the network.                              | Circle One:<br>Fiber                  Radio                  Cell modem  |                  |
| 3.   | Verify switch is securely mounted in cabinet.   | Switch is securely mounted in cabinet.   | Pass / Fail      |
| 4.   | Verify switch power supply(s) is(are) present and energizes the unit.                         | Power supply(s) is(are) present and energizes switch.  | Pass / Fail      |
| 5.   | Verify the system is properly bonded to Earth ground.   | Resistance to ground shall be 5 Ohms or less on meter.   | Pass / Fail      |
| 6.   | Verify switch has been properly labeled with IP address, MAC Address, Serial number, Hostname | Required information has been affixed to the device using white labels with black lettering.   | Pass / Fail      |

|   |  |  |             |                    |  |             |
|---|--|--|-------------|--------------------|--|-------------|
| 7.                                      | Verify all cabling is labeled with the to/from on each end and at any major transition point and is neatly managed throughout the cabinet. | All premise or inside plant cables originating and ending in the cabinet are properly terminated and labeled.<br><br>Labeling material rated for Outside Plant (OSP) use.<br><br>Cables are neatly managed using adjustable hook-and-loop fastener straps. | Pass / Fail |                    |  |             |
| 8.                                      | Verify access to the switch via the console port.  | Switch is accessible via console port.   | Pass / Fail |                    |  |             |
| 9.                                      | Verify access to the switch by using the correct login credentials.  | Switch is accessible with credentials provided by NDOT Traffic Operations Technology Section (TOTS).<br><br>Username: _____<br><br>Password: _____   | Pass / Fail |                    |  |             |
| 10.                                     | Verify the switch has a configuration file. Issue command “show configuration snapshot” to display current configuration.                  | Switch has a valid configuration file.<br><br>Configuration file will be provided by NDOT Traffic Operations Technology Section (TOTS).  | Pass / Fail |                    |  |             |
| 11.                                     | Verify VLAN/ISID settings.   | All necessary VLANs/ISIDs shall be tagged or untagged as per the configuration file.   | Pass / Fail |                    |  |             |
| 12.                                     | Verify port/linkagg interface settings.  | For each port/linkagg interface that is being used, the device type VLAN/ISID must be a member of that port as untagged.   | Pass / Fail |                    |  |             |
| 13.                                     | Verify running configuration matches certified configuration.  | Running and certified configurations are synchronized and has been saved.  | Pass / Fail |                    |  |             |
| <b>Verification of Network Settings</b> |  |  |             |                    |  |             |
| 14.                                     | Verify Communication Settings are set to appropriate values per the IP plan.   | IP: _____<br>MASK: _____<br>GATEWAY: _____   | Pass / Fail |                    |  |             |
| <b>Signatures</b>                       |  |  |             |                    |  |             |
| <b>DATE</b>                             | <b>AGENCY/FIRM</b>   | <b>PERFORMED BY</b><br>(Print Name) (Integrator)   | <b>INTL</b> | <b>AGENCY/FIRM</b> | <b>WITNESSED BY</b><br>(Print Name) (NDOT) | <b>INTL</b> |
|   |  |  |             |                    |  |             |
|   |  |  |             |                    |  |             |
| <b>Integrator Signature</b>             |  |  |             |                    |  |             |

|                       |  |
|-----------------------|--|
| <b>NDOT Signature</b> |  |
|-----------------------|--|

### 3. EXPLANATION - SUBSYSTEM (SST) TESTING

- 3.1. At the beginning of the SST phase, the System Integrator shall submit, in PDF format and original signed hard copies of the certified SALT results for approval by the Engineer.
- 3.2. The Engineer shall approve all SALT testing prior to the System Integrator starting the SST testing.
- 3.3. Conduct SST testing in accordance with NDOT's testing documentation for all field and related equipment once the system has been interconnected to form a complete subsystem (i.e. Network connectivity).
- 3.4. The SST test shall demonstrate connectivity to all field equipment utilizing NDOT's current freeway management system.
- 3.5. The SST test consists of a 45-day period of operations without major failure of equipment. The Resident Engineer can require the SST be restarted if any major failure occurs. A major failure for the Field Hardened Ethernet Switch is defined as:
  - 3.5.1. Any failure of the equipment associated with the PRIMARY FUNCTION of the Field Hardened Ethernet Switch.
- 3.6. Demonstrate that the total system (hardware, firmware, software, materials, and construction) are properly installed, free from problems, exhibits stable and reliable performance, and meets project requirements.
- 3.7. Once per week, the System Integrator shall demonstrate that all system functions tested in the SST are operational and meets requirements.
- 3.8. The System Integrator shall coordinate through the Resident Engineer and the Construction Crew to have an appropriate NDOT representative present for the onsite inspection.
- 3.9. The System Integrator must provide proof that each device has been tested each week for the duration of the testing period witnessed by an NDOT representative.
- 3.10. The testing time must be scheduled a minimum of one week prior and coordinated and approved by the Resident Engineer and the Construction Crew.

**!!!\*\*THIS TEST PROCEDURE ONLY APPLIES TO FIELD HARDENED  
ETHERNET SWITCHES THAT COMMUNICATE BACK TO THE  
TRAFFIC OPERATIONS TECHNOLOGY SECTION (TOTS)\*\*!!!**

**FOR ALL OTHER SWITCHES, CONTACT AGENCY WHOSE NETWORK THEY WILL  
COMMUNICATE ON FOR TESTING PROCEDURES**

**FIELD HARDENED ETHERNET SWITCH (FHES) SST PROCEDURE**

| TEST #   | SST TEST PROCEDURE  | EXPECTED RESULT  | PASS / FAIL |                                     |      |
|--|---|--|-------------|-------------------------------------|------|
| <b>Switch Name:</b>  |   | <b>IP Address:</b>   | <b>GPS:</b> |                                     |      |
| <b>TOTS Network Name:</b>  |   | <b>Associated Cabinet Name:</b>  |             |                                     |      |
| <i>Purpose and General Verification</i>  |   |  |             |                                     |      |
| <p><b>System Integrator:</b> This SST tests the proper installation of a functional Field Hardened Ethernet Switch. The system integrator will use an Operator Workstation at the TMC/ROC to perform this test.</p> <p><b>General Verification:</b> For each test below, complete the FHES SST Matrix, circling the "Pass" or "Fail" in the appropriate cell. Only indicate a "Pass" on this form if the entire matrix column related to the tested function passes for EACH FH.E.S. being tested.</p> |   |  |             |                                     |      |
| <b>1.</b>  | Verify network connectivity by issuing a ping test to the switch.   | Switch responds to the ping test.  | Pass / Fail |                                     |      |
| <b>2.</b>  | Verify access to the switch via SSH.  | Switch is accessible via SSH from the TOTS network.  | Pass / Fail |                                     |      |
| <b>3.</b>  | Verify remote access to the switch by using the correct login credentials.  | Switch is remotely accessible with the credentials provided by the configuration file:<br><br>Username: _____<br>Password: _____ | Pass / Fail |                                     |      |
| <b>4.</b>  | Verify the switch has a configuration file. Issue command "show configuration snapshot" to display current configuration. | Switch has a valid configuration file.   | Pass / Fail |                                     |      |
| <b>5.</b>  | Verify switch is configured correctly by issuing a ping test to all end-devices connected to switch.                      | End-devices are responding to the ping requests.   | Pass / Fail |                                     |      |
| <i>Signatures</i>  |   |  |             |                                     |      |
| SST DAY  | DATE  | PERFORMED BY<br>(Print Name) (Integrator)  | INTL        | WITNESSED BY<br>(Print Name) (NDOT) | INTL |
| 1  |   |  |             |                                     |      |
| 8  |   |  |             |                                     |      |
| 15   |   |  |             |                                     |      |

|                             |  |  |  |  |  |
|-----------------------------|--|--|--|--|--|
| <b>22</b>                   |  |  |  |  |  |
| <b>29</b>                   |  |  |  |  |  |
| <b>36</b>                   |  |  |  |  |  |
| <b>45</b>                   |  |  |  |  |  |
| <b>Integrator Signature</b> |  |  |  |  |  |
| <b>NDOT Signature</b>       |  |  |  |  |  |