### MODEL 170E CONTROLLER TEST PLANS

#### 1. DEVICE NAMING COORDINATION

- 1.1. The System Integrator shall coordinate with the TMC/ROC to identify the device names for each device.
- 1.2. The System Integrator shall then send a request to TOTS to identify the network name, IP address, and any pertinent configuration information.

#### 2. EXPLANATION – STANDALONE (SALT) TESTING

- 2.1. The System Integrator shall work with the DEVICE VENDOR (if required by the testing form) and complete the NDOT specified SALT tests (non-network) on each unit of equipment after installation.
- 2.2. Conduct SALT testing on each unit of equipment as outlined on the NDOT provided testing form.
- 2.3. The System Integrator shall coordinate through the Resident Engineer and the Construction Crew to have an appropriate NDOT representative present for the onsite inspection.
- 2.4. The System Integrator shall submit the DEVICE vendor commissioning documents with the SALT testing to the Engineer for review and approval.
- 2.5. Supply a bucket truck and operator, or suitable equivalent equipment necessary to carry out procedures as required by the testing documents, at no direct payment.

# RAMP METER SYSTEM (RMS) SALT PROCEDURE

TEST #	SAL	T TEST PROCEDURE		EX	PASS / FAIL		
RMS Nam	ne:		IP Add	lress:		GPS:	1
TOTS Net	work Name:		Associa	ated Cabin	net Name:		
Purpose at	nd General Veri	ification					
		ALT tests the proper installatio e manufacture's software, the in					
		r each test below, complete the s" on this form if the entire ma					
Equipmen	t Information						
1.	Verify RMS ir software or de	nformation using the manufactu vice label.	N			•	
2.		ry equipment information using rer software or device label.	ir R L	nformation MS Ancill	ancillary equi has been reco ary Equipmen the end of the	rded using the t Information	Were additional sheets needed? Yes/ No
3.	Manufacturer' equipment.	s commissioning of RMS	0		er confirmation all RMS-asso		Pass / Fail
Equipmen	t Verification						
4.	Verify RMS co	omponents are securely mounte		MS components of the second se	onents are secu	rely mounted	Pass / Fail
5.	Using a meter, bonded to eart	, verify the system is properly h ground.	Ν	leter readin	ng of 5 Ohms o	or less.	Pass / Fail
6.	328 feet from injector or Pol	et cable length does not exceed the Controller to the PoE++ E++ switch, using either a time ometer or beginning- and end-f	fe	eet.	et cable length	is less than 328	3 Pass / Fail
7.	Verify power s	supply energizes the system.	S	ystem is er	nergized.		Pass / Fail

TEST #	SALT TEST PROCEDURE	EXPECTED RESULT	PASS / FAIL
8.	Verify all cabling is labeled with the to/from on each end and at any major transition point and is neatly managed throughout the cabinet.	All premise or inside plant cables originating and ending in the cabinet are properly terminated and labeled. Labeling material rated for Outside Plant	Pass / Fail
		(OSP) use. Cables are neatly managed using adjustable hook-and-loop fastener straps.	
9.	Verify all loop lead-in cables and all loop detector cards are labeled.	All loop lead-in cables and loop detector cards are appropriately labeled.	Pass / Fail
10.	Verify all radar field wires and all radar detector cards are labeled.	All radar field wires and radar detector cards are appropriately labeled.	Pass / Fail
11.	Verify all video image detection system (VIDS) field wires and all VIDS detector cards are labeled.	All VIDS field wires and VIDS detector cards are appropriately labeled.	Pass / Fail
12.	Verify all signal wire field cables are labeled.	All signal wire field cables are appropriately labeled.	Pass / Fail
13.	Verify RMS operations locally via Web User Interface (UI).	RMS turns on/off via Web UI.	Pass / Fail
.oop Dete	ctor Amplifier Configuration and Testing		
14.	Verify the numbers of Detector Amplifier cards.	The number of Detector Amplifier cards equal the number of loops terminated in the cabinet.	Pass / Fail
15.	Verify the Detector Amplifier Card is set to the following base settings and adjusted accordingly: Nominal Sensitivity: Medium Frequency (select one): Lo / Med Lo / Med Hi / Hi Mode of Operation: Presence	Base settings are configured as follows: Nominal Sensitivity: Medium Frequency (select one): Lo / Med Lo / Med Hi / Hi Mode of Operation: Presence	Pass / Fail
16.	Complete Attachment 1.1 "Loop Test (With Lead-In)".	All loops have been tested successfully and the results have been recorded.	Pass / Fail
17.	Verify insulation resistance from lead-in conductor for each lane upstream and downstream. See Test # 16	Insulation resistance meets a minimum of 50 megaohms (M $\Omega$ ). Recorded observations using Attachment 1.1 titled "Loop Test (With Lead-In)" at the end of the SALT testing procedure.	Pass / Fail

TEST #	SALT TEST PROCEDURE	EXPECTED RESULT	PASS / FAIL
18.	Verify inductance of loop plus lead-in conductor. See Test # 16	Loop inductance falls within 50 to 700 microhenries (µH). Recorded observations using Attachment	Pass / Fail
		1.1 titled "Loop Test (With Lead-In)" at the end of the SALT testing procedure.	
19.	Complete Attachment 1.2 "Detector Accuracy Form – Volume Testing".	All loops or lanes have been tested and passed with at least 95% accuracy.	Pass / Fail
20.	Verify the count-detection accuracy of the detector against a manual count. See Test # 19	Recorded observations using Attachment 1.2 titled "Detector Accuracy Form – Volume Testing" at the end of the SALT testing procedure.	Pass / Fail
21.	Complete Attachment 1.3 "Detector Accuracy Form – Speed Testing – Speed Gun".	All lanes have been tested and passed with at least 90% accuracy.	Pass / Fail
22.	Verify the speed-detection accuracy of the detector against a manual count using a calibrated speed gun. See Test # 21	Recorded observations using Attachment 1.3 titled "Detector Accuracy Form – Speed Testing – Speed Gun" at the end of the SALT testing procedure.	Pass / Fail
23.	Save controller configuration file.	Saved and recorded file name and file path.	
23.		File Name:        File Path:	
Radar Cor	ifiguration and Testing		
24.	Configure the radar detector according to the manufacturer's installation and set-up guide.	The radar detector has been configured according to the manufacturer's installation and set-up guide.	Pass / Fail
25.	Complete Attachment 1.2 "Detector Accuracy Form – Volume Testing".	All lanes have been tested and passed with at least 95% accuracy.	Pass / Fail
26.	Verify the count-detection accuracy of the detector against a manual count. See Test # 25	Recorded observations using Attachment 1.2 titled "Detector Accuracy Form – Volume Testing" at the end of the SALT testing procedure.	Pass / Fail
27.	Complete Attachment 1.3 "Detector Accuracy Form – Speed Testing – Speed Gun".	All lanes have been tested and passed with at least 90% accuracy.	Pass / Fail
28.	Verify the speed-detection accuracy of the detector against a manual count using a calibrated speed gun.	Recorded observations using Attachment 1.3 titled "Detector Accuracy Form – Speed Testing – Speed Gun" at the end of the SALT testing procedure.	Pass / Fail

TEST #	SALT TEST PROCEDURE	EXPECTED RESULT	PASS / FAIL
	Save radar configuration file.	Saved and recorded file name and file path.	
29.		File Name:	
		File Path:	
Video Ima	ge Detection System Configuration and Testing		
30.	Configure the video image detection system (VID) according to the manufacturer's installation and set-up guide.	The VID is configured according to the manufacturer's installation and set-up guide.	Pass / Fail
31.	Complete Attachment 1.3 Detector Accuracy Form – Speed Testing – Speed Gun".	All lanes should have been tested and passed with at least 90% accuracy.	Pass / Fail
32.	Verify the speed-detection accuracy of the detector against a manual count using a calibrated speed gun. See Test # 31	Recorded observations using Attachment 1.3 titled "Detector Accuracy Form – Speed Testing – Speed Gun" at the end of the SALT testing procedure.	Pass / Fail
	Save VID configuration.	Saved and recorded file name and file path.	
33.		File Name:	
		File Path:	
Model 200	Load Switch, Lamps, Model 204 Switch Pack and	Flashers Testing	
34.	Reset the 208 Watchdog card and verify the 208 does not show any errors.	The 208 Watchdog card was reset and does not display any errors.	Pass / Fail
35.	Verify the 170E Controller time setting.	The 170E Controller time is accurately set in the HH:MM:SS format.	Pass / Fail
36.	Verify the 170E Controller date setting.	The 170E Controller date is accurately set in the DD/MM/YY format.	Pass / Fail
37.	Verify Model 170E Controller internal date and time settings are accurate.	Model 170E Controller internal date and time are accurate.	Pass / Fail
38.	If used for ramp metering, configure the 170E Controller for ramp operations and the number of lanes to be tested.	The 170E Controller has been configured for ramp operations with the appropriate number of lanes.	Pass / Fail / N/A
39.	If used for ramp metering, configure the 170E Controller parameters using a pre-determined 1-, 2-, or 3-lane parameter file.	The 170E Controller has been configured with the correct lane parameter file.	Pass / Fail / N/A

TEST #	SALT	TEST PROCEDURE		EXPECTED RES	SULT	PASS / H	FAIL	
40.	period as follows	metering, simulate a metering to meter for 5 minutes, cease tes, and resume meter for 5	The 1 <sup>°</sup> operat	70E Controller resum ion.	es expected	Pass / Fail / N/A		
41.		ng light and meter heads begin on at the selected start time.	second on. T then s	ashers engage and wi ds the red lights on bo he metering light indi- cart to alternate at the ed by NDOT.	oth lanes turn cations will	Pass / Fail		
42.	Verify the "Mete when activated.	r On" sign flashers turn on		Meter On" sign flashe activated.	ers turn on	Pass / I	Fail	
43.	Verify the "Mete when deactivated	r On" sign flashers turn off l.		Meter On" sign flashe deactivated.	ers turn off	Pass / I	Fail	
44.		ndication lights on the 204 g when system is activated.		ED indication lights v d on when system is a		Pass / Fail		
45.	turn police switch	otherwise by Resident Engineer, to deactivate the meter (turn conclusion of this portion of the		head display stopped ions continue to oper red.		Pass / Fail / N/A		
Verificat	tion of Settings							
1.		cation Settings are set to	IP:					
	appropriate value	es per the IP plan.	MAS	X:	Pass / Fail			
			GATI	EWAY:		1 855 / 1	all	
			UDP/	TCP PORT:				
Signatur	es	1	1		1		1	
DATE	AGENCY/FIRM	PERFORMED BY (Print Name) (Integrator)	INTL	AGENCY/FIRM	WITNESSED (Print Name) (		INTL	
Integrat	or Signature							
NDOT F	RE Signature							
NDOT 1	<b>TOTS Signature</b>							

## Attachment 1.1 Loop Test (With Lead-In)

\*Note\* Lane 1 refers to the left/median

Cabinet	ID:	Station	:	Location:		Da	ate:		Time:	
	÷				- -					
Lane Nu	mber		Insulation Re MΩ)	Inductance (microhenry, μΗ)						
Lane 1 u	pstream									
Lane 1 D	ownstream									
Lane 2 U	lpstream									
Lane 2 D	ownstream									
Lane 3 U	pstream									
Lane 3 D	ownstream									
Lane 4 U	lpstream									
Lane 4 D	ownstream									
Lane 5 U	pstream									
Lane 5 D	ownstream									
Signatu	res									
DATE	AGENCY/FIRM	PERFORME (Printed Nan	<b>D BY</b> ne) (Integrator)	INTL	AGENCY/F	IRM		NESSED BY it Name) (ND	OT)	INTL
Integrate	or Signature									
NDOT R	E Signature									
NDOT T	OTS Signature									

#### Attachment 1.2 Detector Accuracy Form – Volume Testing

Directions:

- (1) From the plans, identify the detection lane(s) or lane(s) to be tested.
- (2) Record the number of vehicles per minute on both manual and controller counts.
- (3) After 15 minutes or 100 vehicles, whichever occurs first, record the total number of vehicles from both hand counts and reported by the detector during the test window.
- (4) Depending on the detector type, accuracy calculations will vary. Refer to manufacturer's documentation, otherwise accuracy is computed as follows:

 $Accuracy = 100 - (100 * \frac{Total Manual Count - Total Detector Count}{Total Manual Count})$ 

- (5) All testing shall be performed during free flow traffic conditions.
- (6) If a lane fails (less than 95% accuracy), it shall be recalibrated and retested.

Cabinet	ID:			Station:		Location	:	D	ate:		Time:	
		ſ										
						Number (Di					·	<u>, , , , , , , , , , , , , , , , , , , </u>
		Lane 1	•	,	ne 2 (	-	ie 3 ()		.ane 4		Lane 5	
М	inute	Manual	Detec	tor Manu	al Dete	ctor Manua	al Detect	or Ma	nual	Detector	Manual	Detector
	1											
	2											
	3											
	4											
	5											
	6											
	7											
	8											
	9											
	10											
	11											
	12											
	13											
	14											
	15											
Total												
Accurac												
Pass/Fai												
Signatur	es											
DATE	AGE	NCY/FIRM		RFORMED	<b>) BY</b> e) (Integrate	or) INTL	AGENCY/	'FIRM		ESSED BY Name) (ND		INTL
Integrato	or Sign	ature										
NDOT R	E Sign	ature										
NDOT TO	OTS Si	gnature										

#### Attachment 1.3 Detector Accuracy Form – Speed Testing – Speed Gun

Directions:

- (1) From the plans, identify the detection lane(s) or lane(s) to be tested.
- (2) Record speeds (raw data), using a recently calibrated speed gun and the detector, on a separate paper in addition to submitting this form. Note location, date, and time on raw data record sheet.
- (3) After 5 minutes or 20 vehicles have passed, whichever occurs first, stop recording speeds. Calculate the average speed of the vehicles for EACH minute and record in the "Manual" column. Record the average speed per minute of the period reported by the detector or Type 170 controller and record in the "Detector" column.
- (4) Depending on the detector type, accuracy calculations will vary. Refer to manufacturer's documentation, otherwise accuracy is computed as follows:

Accuracy = 
$$100 - (100 * \frac{Manual Speed - Detector Speed}{Manual Speed})$$

- (5) All testing shall be performed during free flow traffic conditions.
- (6) If a lane fails (less than 90% accuracy), it shall be recalibrated and retested.

Cabinet	ID:			Station:		Location:		Date:		Time:	
									-		
						umber (Direc				I	
		Lane 1	()	) Lar	ie 2 ()	Lane 3	B ()	Lane	4 ()	Lane 5	()
Min	ute	Manual (MPH)	Detect (MPH)			or Manual (MPH)	Detector (MPH)	Manual (MPH)	Detector (MPH)	Manual (MPH)	Detector (MPH)
	1										
	2										
	3										
	4										
	5										
Accurac	у										
Pass/Fai	il										
Signatur	res										
DATE	AG	ENCY/FIR		RFORME	<b>D BY</b> ne) (Integrato	r) INTL	AGENCY/FIRM		WITNESSED BY (Print Name) (NDOT)		INTL
Integrator Signature											
NDOT RE Signature											
NDOT TO	OTS	Signature									

#### Ramp Metering System (RMS) Ancillary Equipment Information List

If additional sheets are required for recording the ancillary equipment for a Ramp Metering System, print and number the sheets in numerical order in the space provided above and staple/paperclip as a packet.

EXAMPLE ON	EXAMPLE ONLY – Information in this table is purely fictitious and may not accurately represent real information found on the device label												
Equipment Type	Manufacturer	Model	Manufacture Date (MM/DD/YYYY)	Serial Number									
Battery	Battery Manufacturer 1	Battery Model 1A	01/01/2050	FG812678G									
"	"	Battery Model 1B	01/05/2050	FH812854U									
"	Battery Manufacturer 2	Battery Model 2D	01/05/2051	EB493248J									
Photovoltaic Module	Solar Company	Module Model 1SOL	06/21/2040	SOL45892454966564									
Solar Charge Controller	Charge Controller Company	Controller Model COM8430	"	COM456495541									

If fields are identical, it is acceptable to indicate as such:

RMS Name: TOTS Network				IP Address	ed Cabinet	GPS:	
Name:				Name:			
Equipment Type	Man	ufacturer	Model		Manufacture Date (MM/DD/YYYY)	e Seria	al Number

#### 3. EXPLANATION - SUBSYSTEM (SST) TESTING

- 3.1. At the beginning of the SST phase, the System Integrator shall submit, in PDF format and original signed hard copies of the certified SALT results for approval by the Engineer.
- 3.2. The Engineer shall approve all SALT testing prior to the System Integrator starting the SST testing.
- 3.3. Conduct SST testing in accordance with NDOT's testing documentation for all field and related equipment once the system has been interconnected to form a complete subsystem (i.e. Network connectivity).
- 3.4. The SST test shall demonstrate connectivity to all field equipment utilizing NDOT's current freeway management system.
- 3.5. The SST test consists of a 45-day period of operations without major failure of equipment. The Resident Engineer can require the SST be restarted if any major failure occurs. A major failure for the Model 170E Controller / Ramp Meter System is defined as:
  - 3.5.1. Any failure of the equipment associated with the PRIMARY FUNCTION of the Model 170E Controller.
- 3.6. Demonstrate that the total system (hardware, firmware, software, materials, and construction) are properly installed, free from problems, exhibits stable and reliable performance, and meets project requirements.
- 3.7. Once per week, the System Integrator shall demonstrate that all system functions tested in the SST are operational and meets requirements.
- 3.8. The System Integrator shall coordinate through the Resident Engineer and the Construction Crew to have an appropriate NDOT representative present for the onsite inspection.
- 3.9. The System Integrator must provide proof that each device has been tested each week for the duration of the testing period witnessed by an NDOT representative.
- 3.10. The testing time must be scheduled a minimum of one week prior and coordinated and approved by the Resident Engineer and the Construction Crew.

## RAMP METER SYSTEM (RMS) SST PROCEDURE

TEST #	SST T	EST PROCEDURE	EXPECTED RESULT PASS					PASS / 1	FAIL
RMS Name	:		IP A	ddress:		GPS	S:		
TOTS Netw	ork Name:		Asso	ciated Cabin	et Name:		·		
Purpose an	d General Verific	ation							
		tests the proper installation to perform this test.	on of a	functional l	RMS. The	system integr	ator will u	use an Operato	or
		ich test below, complete th is form if the entire matrix							
System RM	S Information								
1.		onnectivity by issuing a pi S workstation located at th		RMS respo	onds to the	ping test.		Pass / I	Fail
2.		ns on by issuing a comma ystem through the Freewa tem (FMS).		System res	ponds and	turns on.		Pass / 1	Fail
3.	Verify field devic turned on from T		Visual contactivation.	firmation	Pass / Fail				
4.		ns off by issuing a comma system through the Freewa tem (FMS).		System res	ponds and	turns off.		Pass / ]	Fail
5.	Verify field devic turned off from T	e operation with system MC/ROC.		Visual con deactivatio		of field devic	e	Pass / ]	Fail
6.	Verify access to t from the TMC/R	he Web User Interface (U DC.	I)	Web User Interface (UI) is accessible.				Pass / Fail	
7.	Using Web User to actuate the fiel	Interface (UI) issue comm d device.	and	Visual contactivation.	firmation	of field devic	e	Pass / ]	Fail
8.	Using Web User to de-actuate the	Interface (UI) issue comm field device.	and	Visual con deactivatio		of field devic	e	Pass / ]	Fail
9.		controller is configured to the source of time and dat		RMS contr NTP server		nfigured to u	se an	Pass / ]	Fail
	Verify scheduling the TMC/ROC.	g of operations can be set f	from	Warning lig		eter heads act	tivate		
10.	10.			Warning lights and meter heads deactivate when the schedule ends.			Pass / Fail		
SST DAY	DATE	PERFORMED BY(In	Integrator INTL WITNESSED BY(NDOT)			DOT)	INTL		
1									

8			
15			
22			
29			
36			
45			
Integrator Si	ignature		
NDOT RE Signature			
NDOT TOTS	Signature		