WRONG WAY DRIVER WARNING SYSTEM TEST PLANS

1. DEVICE NAMING COORDINATION

- 1.1. The System Integrator shall coordinate with the TMC/ROC to identify the device names for each device.
- 1.2. The System Integrator shall then send a request to TOTS to identify the network name, IP address, and any pertinent configuration information.

2. EXPLANATION - STANDALONE (SALT) TESTING

- 2.1. The System Integrator shall work with the DEVICE VENDOR (if required by the testing form) and complete the NDOT specified SALT tests (non-network) on each unit of equipment after installation.
- 2.2. Conduct SALT testing on each unit of equipment as outlined on the NDOT provided testing form.
- 2.3. The System Integrator shall coordinate through the Resident Engineer and the Construction Crew to have an appropriate NDOT representative present for the onsite inspection.
- 2.4. The System Integrator shall submit the DEVICE vendor commissioning documents with the SALT testing to the Engineer for review and approval.
- 2.5. Supply a bucket truck and operator, or suitable equivalent equipment necessary to carry out procedures as required by the testing documents, at no direct payment..

WRONG WAY DRIVER WARNING SYSTEM (WWD) SALT PROCEDURE

TEST #	SAI	SALT TEST PROCEDURE EXPECTED RESULT				PASS / FAIL
WWD Nan	Name: IP Address:		IP Address:	GI	PS:	L
TOTS Netv	work Name:		Associated Cab	inet Name:	•	
Purpose at	nd General Ve	erification				
		SALT tests the proper installati the manufacture's software, the				
		for each test below, complete the ass" on this form if the entire m				
WWD Info	ormation					
	Verify WWI	O Information using the	Manufac	turer:		
	manufacture	r software or device label.	Model:			
1.			Serial N	ımber:		Pass / Fail
			Firmwai	e Ver:		
2.	Manufacture equipment.	er's commissioning of WWD		turer confirmation of ful of all WWD -associate nt.	Pass / Fail	
Equipmen	t Verification		·			
3.	Verify WWD controller is securely mounted in cabinet.		l in WWD co cabinet.	ontroller is securely mou	Pass / Fail	
4.	Verify powe	r supply energizes the system.	System is	s energized.	Pass / Fail	
_	Verify all cabling is labeled with the to/from on each end and at any major transition point and is neatly managed throughout the cabinet.			ise or inside plant cable ng and ending in the re properly terminated a	D (F ii	
5.			Labeling (OSP) us	material rated for Outsi e.	Pass / Fail	
				re neatly managed using e hook-and-loop fastene		
6.	Using a meter, verify the system is properly bonded to earth ground.		Meter rea	ading of 5 Ohms or less.	Pass / Fail	
7.	Flashing Bea	tion of the Rectangular Rapid acon (RRFB) test button and the Way Alert test button.		spective test button is presued.	Pass / Fail	
8.	Verify WWI	O User Interface (UI) is accessib	ole. WWD U	I is accessible	Pass / Fail	

9.	Verify WWD ope Interface (UI).	rations locally via User	WWD tu	ırns on/off via User Ir	Pass / Fail		
10.	Using manufactur to actuate the field	rer's software, issue command device.	Visual co	onfirmation of field don.	Pass / Fail		
11.	Using manufactur to de-actuate the f	er's software issue command field device.	Visual co	onfirmation of field detion.	Pass / Fail		
Verificat	ion of Settings						
Verify Communication Settings are set to appropriate values per the IP plan. 12.			MASK: GATEV	VAY:	Pass / Fail		
Signatur	es						
DATE	ATE AGENCY/FIRM PERFORMED BY (Print Name) (Integrator)		INTL	AGENCY/FIRM	WITNESSED BY (Print Name) (NDOT)		INTL
Integrate	or Signature						
NDOT RE Signature							
NDOT T	OTS Signature						

3. **EXPLANATION - SUBSYSTEM (SST) TESTING**

- 3.1. At the beginning of the SST phase, the System Integrator shall submit, in PDF format and original signed hard copies of the certified SALT results for approval by the Engineer.
- 3.2. The Engineer shall approve all SALT testing prior to the System Integrator starting the SST testing.
- 3.3. Conduct SST testing in accordance with NDOT's testing documentation for all field and related equipment once the system has been interconnected to form a complete subsystem (i.e. Network connectivity).
- 3.4. The SST test shall demonstrate connectivity to all field equipment utilizing NDOT's current freeway management system (FMS).
- 3.5. The SST test consists of a 45-day period of operations without major failure of equipment. The Resident Engineer may require the SST be restarted if any major failure occurs. A major failure for the Wrong Way Driver System is defined as:
 - 3.5.1. Failure of any individual hardware component or equipment associated with the detection, notification, monitoring, control, or operation of the Wrong Way Driver System.
 - 3.5.2. Five false detections or more within any consecutive seven-day period during the SST period.
 - 3.5.3. One false validation or more within any consecutive seven-day period during the SST period.
 - 3.5.4. One delayed notification or more taking longer then 60-seconds to the TMC/ROC within any consecutive seven-day period during the SST period.
 - 3.5.5. One missed notification or more to the TMC/ROC within any consecutive sevenday period during the SST period.
 - 3.5.6. Any missed detection or validation of a true (confirmed) wrong way driver event during the SST period.
- 3.6. Demonstrate that the total system (hardware, firmware, software, materials, and construction) are properly installed, free from problems, exhibits stable and reliable performance, and meets project requirements.
- 3.7. Once per week, the System Integrator shall demonstrate that all system functions tested in the SST are operational and meets requirements.
- 3.8. The System Integrator shall coordinate through the Resident Engineer and the Construction Crew to have an appropriate NDOT representative present for the onsite inspection.

- 3.9. The System Integrator must provide proof that each device has been tested each week for the duration of the testing period witnessed by an NDOT representative.
- 3.10. The testing time must be scheduled a minimum of one week prior and coordinated and approved by the Resident Engineer and the Construction Crew.

WRONG WAY DRIVER WARNING SYSTEM (WWD) SST TEST PROCEDURE

TEST#	SS	T TEST PROCED	URE	EXPECTED RESULT			PASS / I	FAIL		
WWD Nam	e:		IP A	ddress:			GPS:	1		
TOTS Netw	TOTS Network Name: Assoc			ciated Cabin	et Name:		<u>'</u>			
Purpose and General Verification										
System Integrator: This SST tests the proper installation of a functional WWD. The system integrator will use an Workstation at the TMC/ROC to perform this test.									tor	
	General Verification : For each test below, complete the WWD SST Matrix, circling the "Pass" or "Fail" in the appropriate cell. Only indicate a "Pass" on this form if the entire matrix column related to the tested function passes for EACH WWD being tested.									
System WV	VD Informatio	on								
1.		rk connectivity by is WWD workstation l		WWD responds to the ping test.				Pass / Fail		
2.	Verify field device operation with system turned on from the WWD workstation located at the TMC/ROC.			Visual confirmation of field device activation.			Pass / Fail			
3.	Verify SMTP functionality by sending a test email.			WWD correctly sends an email to the TMC/ROC.			Pass / Fail			
4.	Verify field device operation with system turned off from TMC/ROC.			Visual confirmation of field device deactivation.			Pass / I	Fail		
5.	Verify access to the Web User Interface (UI) from the TMC/ROC.			Web User Interface (UI) is accessible.			Pass / I	Fail		
6.	***This proc vehicles (mod large vehicle) mph, and 45 the engineer) ***This test s with all listed Day 45 it sha	an actual vehicle is diflow of traffic) to the edure shall be performed of at 3 different speed mph, unless determines thall be performed of vehicles and speeds and speeds all be tested with a metallow of the education of the e	n of a true positive event tual vehicle is driving against of traffic) to the TMC/ROC. the shall be performed with 4 toole, small-, medium- and addifferent speeds (5 mph, 25, unless determined unsafe by be performed on SST Day 1 ticles and speeds. On SST tested with a motorcycle at trected otherwise by the			stamp, loo he event,	cation, and of a true	Pass / I	Fail	
SST DAY	DATE	PERFORM	MED BY(Inte	egrator)	INTL	WITN	NESSED BY	(NDOT)	INTL	
1										

8			
15			
22			
29			
36			
45			

Wrong Way Driver (WWD) Vehicle Matrix								
SST Day 1 Date:			WWD Location:					
Vehicle Type Vehicle Model 5M		PH	25MPH		45MPH			
Motorcycle	cle Pass		/ Fail	Pass / Fail		Pass / Fail / N/A		
Small Vehicle Pass		Pass	/ Fail	Pass / Fail		Pass / Fail / N/A		
Medium Vehicle Pass		/ Fail Pass / Fail		Pass / Fail / N/A				
Large Vehicle Pass		/ Fail	Pas	ss / Fail	Pass / Fail / N/A			

Wrong Way Driver (WWD) Vehicle Matrix								
SST Day 45 Date:		WWD Location:						
Vehicle Type	Vehicle Model	25MPH	Reason (if applicable)					
Motorcycle		Pass / Fail / N/A						
Integrator Signature								
NDOT RE Signature								
NDOT TOTS Signature								